



TOTAL AUSTRAL

Drilling & Completion Department
Buenos Aires - Argentina

W:\Entity\BUE\GO\OF-Special\03-Onshore\Campaña AP-2007\AP-225 - 20\Reports\EWR

Neuquen – Aguada Pichana
Onshore Drilling Campaign 2007

AP-225

END OF ACTIVITY REPORT

Rig ODE-39

	Name	Function	Signature	Date
Prepared by	Philippe LAPOINTE	Onshore Drilling Engineer		14/07/08
Revised by	Diego SERVIERES	D/C Fluids Engineer		14/07/08
	Fabián VALENTINI	Head of Wells & Completion		18/07/08
	Pierre PUYO	Head of Onshore Drilling		21/07/08
Approved by	Matthieu NAEGEL	D/C Manager		21-7-08

DISTRIBUTION LIST

TOTAL AUSTRAL

1 Well File
1 GO/OF (PDF Format)
1 GER
1 PAN AMERICAN ENERGY LLC
2 WINTERSHALL ENERGIA SA
1 REPSOL YPF

TOTAL FRANCE

1 DGEP/TDO/FP/MTH Paris
1 DGEP/TDO/FP/MTH Pau
(PDF Format)

TABLE OF CONTENTS

CONTENT

- 1- STRATIGRAPHIC COLUMN and WELL OUTLINE**
- 2- COMPLETION DIAGRAM**
- 3- PROGRESSION CHART & TIME ANALYSIS**
- 4- WELL COST**
- 5- BIT RECORD & BHA SUMMARY**
- 6- MUD REPORTS**
- 7- CASING TALLIES**
- 8- CEMENTING REPORTS**
- 9- SAFETY**
- 10-DAILY DRILLING REPORTS**



END OF ACTIVITY REPORT


AGUADA PICHANA FIELD - Development
Onshore Argentina

Well : AP-225
Rig : ODE-39
Start date : 10/05/2007
End date : 24/05/2007

1) STRATIGRAPHIC COLUMN & WELL OUTLINE

Aguada Pichana Field

AP-225 Well / Expected Stratigraphic Column





TOTAL Austral

Directional Survey

Well Name: AP-225

Country : Argentina Field : AGUADA PICHANA Platform : N/A	Slot : North : East :	Water Depth : Location : Onshore Well shape : Vert	Spud Date : 5/15/2007 Objective : Flowing Gas Status : Completed
---	-----------------------------	--	--

Branches

Branch Name AP-225	Branch UWI	Parent Branches AP-225	Pilot Hole No	Comment
Start Depth (ftKB) 0.0	Kick Off Method			Vertical Section Direction (°)

Deviation Surveys

Description Teledrift	Planned Path?	Final Path? Yes	Azimuth N...	Convergen...	Decl (°)	Note Correction
--------------------------	---------------	--------------------	--------------	--------------	----------	-----------------

Survey Data (calculation method is minimum radius of curvature)

Date	MD (ftKB)	Incl (°)	Azm (°)	Method	TVD (ftKB)	VS (ft)	NS (ft)	EW (ft)	DLS (°/100ft)	Depart (ft)	Turn (°/100ft)	Build (°/100ft)	Survey Company
5/15/2007	252.62	0.50	0.00	Teledrift	252.62	1.10	1.10	0.00	0.20	1.10	0.00	0.20	
5/16/2007	311.68	0.50	0.00	Teledrift	311.67	1.62	1.62	0.00	0.00	1.62	0.00	0.00	
5/16/2007	488.85	1.00	0.00	Teledrift	488.82	3.94	3.94	0.00	0.28	3.94	0.00	0.28	
5/16/2007	967.85	1.00	0.00	Teledrift	967.75	12.30	12.30	0.00	0.00	12.30	0.00	0.00	
5/16/2007	1,502.62	1.00	0.00	Teledrift	1,502.45	21.63	21.63	0.00	0.00	21.63	0.00	0.00	
5/16/2007	1,971.78	0.50	0.00	Teledrift	1,971.57	27.77	27.77	0.00	0.11	27.77	0.00	-0.11	
5/18/2007	2,299.87	1.00	0.00	Teledrift	2,299.62	32.07	32.07	0.00	0.15	32.07	0.00	0.15	
5/18/2007	2,624.67	1.00	0.00	Teledrift	2,624.38	37.73	37.73	0.00	0.00	37.73	0.00	0.00	
5/19/2007	2,972.44	2.00	0.00	Teledrift	2,972.02	46.84	46.84	0.00	0.29	46.84	0.00	0.29	
5/19/2007	3,126.64	2.50	0.00	Teledrift	3,126.10	52.89	52.89	0.00	0.32	52.89	0.00	0.32	
5/19/2007	3,221.78	3.00	0.00	Teledrift	3,221.14	57.46	57.46	0.00	0.53	57.46	0.00	0.53	
5/19/2007	3,284.12	3.00	0.00	Teledrift	3,283.39	60.72	60.72	0.00	0.00	60.72	0.00	0.00	
5/19/2007	3,333.33	3.00	0.00	EDrift	3,332.53	63.29	63.29	0.00	0.00	63.29	0.00	0.00	
5/19/2007	3,333.33	3.00	0.00	Totco	3,332.53	63.29	63.29	0.00	0.00	63.29	0.00	0.00	
5/19/2007	3,408.79	2.00	0.00	Teledrift	3,407.92	66.59	66.59	0.00	1.33	66.59	0.00	-1.33	
5/20/2007	3,503.94	3.00	0.00	Teledrift	3,502.97	70.74	70.74	0.00	1.05	70.74	0.00	1.05	
5/20/2007	3,595.80	1.00	0.00	Teledrift	3,594.77	73.94	73.94	0.00	2.18	73.94	0.00	-2.18	
5/20/2007	3,687.66	1.00	0.00	Teledrift	3,686.62	75.54	75.54	0.00	0.00	75.54	0.00	0.00	
5/20/2007	3,786.09	2.00	0.00	Teledrift	3,785.01	78.12	78.12	0.00	1.02	78.12	0.00	1.02	
5/20/2007	3,937.01	2.00	0.00	Teledrift	3,935.84	83.39	83.39	0.00	0.00	83.39	0.00	0.00	
5/20/2007	4,091.21	1.00	0.00	Teledrift	4,089.99	87.42	87.42	0.00	0.65	87.42	0.00	-0.65	
5/20/2007	4,402.89	1.00	0.00	Teledrift	4,401.62	92.86	92.86	0.00	0.00	92.86	0.00	0.00	
5/20/2007	4,717.85	1.00	0.00	Teledrift	4,716.53	98.36	98.36	0.00	0.00	98.36	0.00	0.00	
5/21/2007	5,036.09	1.00	0.00	Teledrift	5,034.72	103.91	103.91	0.00	0.00	103.91	0.00	0.00	
5/21/2007	5,347.77	1.00	0.00	Teledrift	5,346.36	109.35	109.35	0.00	0.00	109.35	0.00	0.00	
5/21/2007	5,646.33	1.00	0.00	EDrift	5,644.87	114.56	114.56	0.00	0.00	114.56	0.00	0.00	
5/21/2007	5,688.98	1.00	0.00	Teledrift	5,687.51	115.31	115.31	0.00	0.00	115.31	0.00	0.00	



END OF ACTIVITY REPORT

**AGUADA PICHANA FIELD - Development
Onshore Argentina**

Well : AP-225
Rig : ODE-39
Start date : 10/05/2007
End date : 24/05/2007

2) COMPLETION DIAGRAM




WELLHEAD LAYOUT --

AGUADA PICHANA

WELL: AP- 225

DATA 20/05/07

REV 0





WELLHEAD LAYOUT -- AGUADA PICHANA

WELL: AP-225

DATE: 20/05/07

REV 0



TOTAL AUSTRAL

COMPLETION DIAGRAM

TUBINGLESS 4 1/2"

FIELD: A PICHANA

WELL : AP-225

DATE: 20/05/07

WELL TYPE : GAS PRODUCER	COMPLETION DATE: 20/05/07 LAST WORKOVER DATE:	DEVIATION: KOP: 0° xxx M	PAGE: 0	REV.: 0		
IT.	QT	DESCRIPTION	Min ID in.	Maxi OD in.	Length m.	Bot Depth m.
1	RT / GL				6.73	
2	GL - TOP COMPACT HEAD		0.000	0.000	0.00	
3	1 CIW TBG HANGER MC2 4 1/2" 10.5 LB/FT SEC 7.1/16"-5000		3.984	7.062	0.26	0.00
4	1 PUP JOINT 4 1/2" SEC		4.052		1.33	6.99
5	74 TUBING 4 1/2" SEC 10,5 Lb/Ft - L-80 - CR13		4.052	4.500	690.21	697.20
6	1 PUP JOINT 4 1/2" SEC		4.052	4.500	3.06	700.26
7	1 HALLIBURTON 3,81" "R" NIPPLE 4 1/2" VAM		3.813	4.911	0.42	700.68
8	1 PUP JOINT 4 1/2" SEC		4.052	4.500	3.09	703.77
9	96 TUBING 4 1/2" SEC 10,5 Lb/Ft - L-80 - CR13		4.052	4.500	896.21	1599.98
10	1 PUP JOINT 4 1/2" SEC		4.052	4.500	2.07	1602.05
11	1 HALLIBURTON 3,81" "RN" NIPPLE 4 1/2" VAM		3.725	4.911	0.41	1602.46
12	1 PUP JOINT 4 1/2" SEC		4.052	4.500	2.08	1604.54
13	12 TUBING 4 1/2" SEC 10,5 Lb/Ft - L-80 - CR13		4.052	4.500	111.80	1716.14
14	1 FLOAT COLLAR DOUBLE VALVE N80 NVAN 10.5 LB/FT		3.958	4.500	0.36	1716.50
15	2 TUBING 4 1/2" SEC 10,5 Lb/Ft - L-80 - CR13		4.052	4.500	18.65	1735.15
16	1 FLOAT SHOE 4 1/2" 10.5 LB/FT N80 SEC		3.958	4.500	0.46	1735.61
<p>DHSV calibrada a 23 Bar colocada 12-12-07</p>						
REMARKS						
ALL DEPTHS ARE ROTARY TABLE LEVEL REFERENCE						
* HALLIBURTON 3,81" R NIPPLE UNDER TOP CEMENT						
** HALLIBURTON 3,81" RN NIPPLE OVER TOP UMZ						
CASING RECORD				Min ID (inch)	Maxi OD (inch)	Depth (m)
7" Casing - 23 Lb/ft - L80 SEC				6.366	7.000	0.00
4.1/2" Tubing - 10,5 Lb/ft - L 80 SEC VC13				3.958	4.500	0.00
						1,739.00
PERFORATIONS RECORD						
RESERVOIRS	TOP	BOTTOM	H : (m)	GUNS	REMARKS	
	1643.00	1650.00	7.00	3 3/8"	DP a 6 TXP	
	1675.00	1685.00	10.00	2"	BH a 6 TXP	




END OF ACTIVITY REPORT

AGUADA PICHANA FIELD - Development
Onshore Argentina

Well : AP-225
Rig : ODE-39
Start date : 10/05/2007
End date : 24/05/2007

3) PROGRESSION CHART & TIME ANALYSIS



AP tubingless 3 1/2" Operations

Planned Start date	Real Start date	Phase duration [h]				DDR #	Depth Plan [m]	Depth Real [m]	Operations	Phase starting day [days]		Time difference see note below)
		Best	Margin	Planned	Real					Planned	Real	
Thu 10/May/07 2:00	Thu 10/May/07 2:00								Moving	5/10/2007	5/10/2007	Od 0hr early
Duration:	Duration:	0.00	6.28	5.75	Days							Od 0hr early
Thu 10/May/07 2:00	Thu 10/May/07 2:00					1	0	0				Od 12hr early
Thu 10/May/07 2:00	Thu 10/May/07 2:00			150.72	138.00	1	0	0				Od 12hr early
Wed 16/May/07 8:43	Tue 15/May/07 20:00					6	0	0				
Duration:	Duration:	0.00	4.34	1.35	Days	0	0		Drill 8"1/2 Phase	5/16/2007	5/15/2007	
Wed 16/May/07 8:43	Tue 15/May/07 20:00			29.52	4.00	6	605	100	M/U BHA and Drill 8 3/4" to 605 m			1d 14hr early
Thu 17/May/07 14:14	Wed 16/May/07 0:00				14.25	6	605	606				Od 23hr early
Thu 17/May/07 14:14	Wed 16/May/07 14:15					7	605	606				Od 23hr early
Thu 17/May/07 14:14	Wed 16/May/07 14:15					7	605	606				Od 23hr early
Thu 17/May/07 14:14	Wed 16/May/07 14:15			74.64	9.25	7	605	606	Circulate - POOH - RIH			3d 17hr early
Sun 20/May/07 16:52	Wed 16/May/07 23:30				5.00	7	605	606	POOH - L/D 6 1/2" DC			3d 12hr early
Duration:	Duration:	0.00	0.00	1.03	Days	605	606		Run 7" Casing	5/20/2007	5/17/2007	
Sun 20/May/07 16:52	Thu 17/May/07 4:30				2.50	8	605	606	Clean cellar - Cut & L/D 9 5/8" Riser - R/U Csg. Equipment			3d 9hr early
Sun 20/May/07 16:52	Thu 17/May/07 7:00				5.00	8	605	606	Run 7" csg to 605 m			3d 4hr early
Sun 20/May/07 16:52	Thu 17/May/07 12:00				0.75	8	605	606	M/U Wellhead & Landing joint - Land it onto base plate			3d 4hr early
Sun 20/May/07 16:52	Thu 17/May/07 12:45				3.00	8	605	606	M/U Cementing head & lines - Mud conditioning - Test lines - Cmt job - R/D			3d 1hr early
Sun 20/May/07 16:52	Thu 17/May/07 15:45				13.50	8	605	606	L/D Landing joint - N/U BOP Stack, Ch.Manif. & Vent lines - Pressure Test			2d 11hr early
Sun 20/May/07 16:52	Fri 18/May/07 5:15					9	605	606				2d 11hr early
Sun 20/May/07 16:52	Fri 18/May/07 5:15					9	605	606				2d 11hr early
Duration:	Duration:	0.00	7.04	5.32	Days	605	606		Drill 6"1/8 Phase	5/20/2007	5/18/2007	
Sun 20/May/07 16:52	Fri 18/May/07 5:15				8.50	9	605	606	Install wear bushing - M/U 6 1/8" bit + 4 3/4" DC & run to tag cement.			2d 3hr early
Sun 20/May/07 16:52	Fri 18/May/07 13:45				1.75	9	605	606	Safety meeting - Drillout cement - FIT			2d 1hr early
Sun 20/May/07 16:52	Fri 18/May/07 15:30				17.25	9	605	1023	Drill to 1200 m			1d 8hr early
Sun 20/May/07 16:52	Sat 19/May/07 8:45				12.25	10	605	1023	TRIP TO CHANGE BIT			0d 19hr early
Sun 20/May/07 16:52	Sat 19/May/07 21:00			60.00	27.00	10	1739	1530	Drill to TD			2d 4hr early
Wed 23/May/07 4:52	Mon 21/May/07 0:00				3.75	11	1739	1595				2d 1hr early
Wed 23/May/07 4:52	Mon 21/May/07 3:45				9.00	12	1739	1739				1d 16hr early
Wed 23/May/07 4:52	Mon 21/May/07 12:45					12	1739	1739				1d 16hr early
Wed 23/May/07 4:52	Mon 21/May/07 12:45					12	1739	1739				1d 16hr early
Wed 23/May/07 4:52	Mon 21/May/07 12:45					12	1739	1739				1d 16hr early
Wed 23/May/07 4:52	Mon 21/May/07 12:45					12	1739	1739				1d 16hr early
Wed 23/May/07 4:52	Mon 21/May/07 12:45			108.96	15.25	12	1739	1739	Circulate - Flow Check - Pump slug - Wiper Trip - POOH			5d 13hr early
Sun 27/May/07 17:50	Tue 22/May/07 4:00				17.75	13	1739	1739	Logging 4 runs			4d 20hr early
Sun 27/May/07 17:50	Tue 22/May/07 21:45				15.25	13	1739	1739	RIH with bit - Circulate - POOH and L/D DP & BHA			4d 4hr early
Duration:	Duration:	0.00	0.00	1.03	Days	1739	1739		Run 3 1/2" Casing	5/27/2007	5/23/2007	
Sun 27/May/07 17:50	Wed 23/May/07 13:00				2.50	14	1739	1739	Retrieve Wear bushing - Prepare to run casing			4d 2hr early
Sun 27/May/07 17:50	Wed 23/May/07 15:30				12.50	14	1739	1739	Run 3 1/2" casing			3d 13hr early
Sun 27/May/07 17:50	Thu 24/May/07 4:00				7.00	15	1739	1739	M/U Cementing head & lines - Mud conditioning - Test lines - Cmt job - R/D			3d 6hr early
Sun 27/May/07 17:50	Thu 24/May/07 11:00					15	1739	1739				3d 6hr early
Sun 27/May/07 17:50	Thu 24/May/07 11:00				2.00	15	1739	1739	Wash Well Head Pack Off area - Run Pack Off - Test			3d 4hr early
Sun 27/May/07 17:50	Thu 24/May/07 13:00				0.75	15	1739	1739	Set TWCV			3d 4hr early
Duration:	Duration:	0.00	0.00	0.26	Days	1739	1739		Completion	5/27/2007	5/24/2007	
Sun 27/May/07 17:50	Thu 24/May/07 13:45				6.25	15	1739	1739	N/D BOP - Active Lock Ring - Pull test - Install X-mas Tree			2d 21hr early
Sun 27/May/07 17:50	Thu 24/May/07 20:00					15	1739	1739	END OF DRILLING OPERATIONS			2d 21hr early
Sun 27/May/07 17:50	Thu 24/May/07 20:00					15	1739	1739				2d 21hr early
Sun 27/May/07 17:50	Thu 24/May/07 20:00					15	1739	1739				2d 21hr early
Planned hrs (DRY)	Planned hrs (DRY)	0	424	354					Planned/actual end of well date	5/27/2007	5/24/2007	2d 21hr early
									Planned/actual total days	17.66	14.7	

the planned date. Late : the we

Early : the well will be completed before the planned date. Late : the well will be completed after the planned date.



Well Activity History

TOTAL Austral
Well Name: AP-225

Country : Argentina	Slot :	Water Depth :	Activity : DEV N° 1	Total AFE+Supp (Loc) :
Field : AGUADA PICHANA	North :	Location : Onshore	Start Date : 5/10/2007	Field Est (Loc) : 1,178,873
Platform : N/A	East :	Well shape : Vert	End Date : 5/24/2007	Final Depth : 5,705.4

Date	Event
5/10/2007	Report Number: 1; Depth Start: <Depth Start?>; Depth progress : <Drilled Length?>; Phase: MOVING, MOVING; Condition rig for moving to AP-225. R/D Weatherford Stab Master and Cat Walk.
5/11/2007	Report Number: 2; Depth Start: <Depth Start?>; Depth progress : <Drilled Length?>; Phase: MOVING, MOVING; Condition rig for moving. Rig Move to AP-225.
5/12/2007	Report Number: 3; Depth Start: <Depth Start?>; Depth progress : <Drilled Length?>; Phase: MOVING, MOVING; Rig Move to AP-225.
5/13/2007	Report Number: 4; Depth Start: <Depth Start?>; Depth progress : <Drilled Length?>; Phase: MOVING, MOVING; Rig Move to AP-225.
5/14/2007	Report Number: 5; Depth Start: <Depth Start?>; Depth progress : <Drilled Length?>; Phase: MOVING, MOVING; Complete Rig Up. Rise Mast and Drawworks. Condition rig prior to spud well.
5/15/2007	Report Number: 6; Depth Start: 0.0 ftKB; Depth progress : 328.08 ft; Phase: 8"3/4, DRILLING; Condition rig prior spud well. Perform pre spud test.
5/16/2007	Report Number: 7; Depth Start: 328.1 ftKB; Depth progress : 1,660.11 ft; Phase: 8"3/4, DRILLING; Drill 8 3/4" hole sectionto 606 m. Control trip to 80 m. RIH to 518 m. Tight spot 15 kips. Ream down to 549 m. RIH to 606 m. Circulate hole clean.
5/17/2007	Report Number: 8; Depth Start: 1,988.2 ftKB; Depth progress : 0.00 ft; Phase: 8"3/4, CASING & CEMENT; POOH to surface. Prepare to run casing. RIH 7" casing as per program. Circulate hole clean. Cement 7" as per program. N/U 7 1/16" BOP Stack.
5/18/2007	Report Number: 9; Depth Start: 1,988.2 ftKB; Depth progress : 918.64 ft; Phase: 6"1/8, DRILLING; N/U 7 1/16" BOP Stack. Perform function and pressure test. RIH 6 1/8" PDC Bit. Drill out cement and float elements. Displace hole with polinox mud. Take SCR. Drill 6 1/8" hole section to 886 m.
5/19/2007	Report Number: 10; Depth Start: 2,906.8 ftKB; Depth progress : 590.55 ft; Phase: 6"1/8, DRILLING; Drill 6 1/8" hole to 1023 m. Take Totco survey with slick line winch. POOH to surface. Change out PDC Bit. RIH to bottom. Take EDrift survey with slick line winch. Drill 6 1/8" hole to 1066 m.
5/20/2007	Report Number: 11; Depth Start: 3,497.4 ftKB; Depth progress : 1,522.31 ft; Phase: 6"1/8, DRILLING; Drill 6 1/8" to 1530 m. Take Teledrift survey.
5/21/2007	Report Number: 12; Depth Start: 5,019.7 ftKB; Depth progress : 685.70 ft; Phase: 6"1/8, DRILLING; Dill 6 1/8" hole to 1739 m. Wiper trip to casing shoe. RIH to bottom. Circulate hole clean. POOH to 1500 m.
5/22/2007	Report Number: 13; Depth Start: 5,705.4 ftKB; Depth progress : 0.00 ft; Phase: 6"1/8, DRILLING; POOH to surface. Schlumberger perform electrical logging. RIH used PDC Bit to 925 m.
5/23/2007	Report Number: 14; Depth Start: 5,705.4 ftKB; Depth progress : 0.00 ft; Phase: 6"1/8, CASING & CEMENT; RIH 6 1/8" PDC Bit to bottom. Circulate hole clean. POOH L/D drill string. Wash and flush BOP + WH. RIH 4 1/2" tubing to 1095 m.
5/24/2007	Report Number: 15; Depth Start: 5,705.4 ftKB; Depth progress : 0.00 ft; Phase: 6"1/8, CASING & CEMENT; RIH 4 1/2" Tubing as per program. Set Tbg Hanger onto WellHead. Circulate hole condition mud. Cement 4 1/2" Tbg as per program. Wash and flush BOP + WH. Install Pack off bushing on tubing hanger. Set TWCV onto tubing hanger. N/D 7 1/16" BOP. N/U X-Mass Tree.



TOTAL Austral

Time Analysis Summary per Phase

Well Name: AP-225

Country : Argentina
Field : AGUADA PICHANA
Platform : N/A

Slot :
North :
East :

Water Depth :
Location : Onshore
Well shape : Vert

Activity : DEV N° 1
Start Date : 5/10/2007
End Date : 5/24/2007

Total AFE+Supp (Loc) :
Field Est (Loc) : 1,178,873
Final Depth : 5,705.4


Duration per phase

Phase	Time Log Hrs (hrs)
MOVING	138.00
8"3/4	67.50
6"1/8	148.50

Time Summary by Ops Code

Code	% Total Time (%)	Dur (hrs)
ASSY	24.93	88.25
BOPASSY	3.67	13.00
BOPTEST	0.99	3.50
CAS	7.34	26.00
CEM	1.69	6.00
CEMDRL	0.21	0.75
CIRC1	1.84	6.50
DAY	13.56	48.00
DEVI	2.40	8.50
DRL	19.00	67.25
ELOG	4.94	17.50
HSE	1.27	4.50
KCK	0.14	0.50
NODEVI	2.40	8.50
NSMISC	0.35	1.25
REAM	0.28	1.00
RIGMTN	0.35	1.25
SLICK	0.21	0.75
TRIP	12.99	46.00
WHASSY	0.85	3.00
XTASSY	0.56	2.00

Time Summary by Phase





Service Companies Downtime Analysis

TOTAL Austral**Well Name: AP-225**

Country : Argentina Field : AGUADA PICHANA Platform : N/A	Slot : North : East :	Water Depth : Location : Onshore Well shape : Vert	Activity : DEV N° 1 Start Date : 5/10/2007 End Date : 5/24/2007	Total AFE+Supp (Loc) : Field Est (Loc) : 1,178,873 Final Depth : 5,705.4
---	--------------------------	--	---	--

Downtime Summary

Code	% Total Time (%)	Dur (hrs)
NSMISC	0.35	1.25

Time Log - Service Companies Downtime Details

Start Date	Phase	Code	Comment	Dur (hrs)
5/19/2007 10:15	6"1/8, DRILLING	NSMISC	Take Totco survey at 1016 m with negative result, instrument failure.	0.75
5/19/2007 11:00	6"1/8, DRILLING	NSMISC	Circulate hole clean. FR= 1067 lts/min - SPP= 1685 psi. Meanwhile prepare to take Totco survey with slick line winch.	0.50



TOTAL Austral

PT - NPT

Well Name: AP-225

Country : Argentina	Slot :	Water Depth :	Activity : DEV N° 1	Total AFE+Supp (Loc) :
Field : AGUADA PICHANA	North :	Location : Onshore	Start Date : 5/10/2007	Field Est (Loc) : 1,178,873
Platform : N/A	East :	Well shape : Vert	End Date : 5/24/2007	Final Depth : 5,705.4

Time Log Sum by Unsched Typ

Unschd Type	Dur (hrs)	% Total Time (%)
PT	290.50	82.06
Others	53.75	15.18
NPT	9.75	2.75

Reminder : Codes starting with

NC : Downtime due to Operator or various waiting

NR : Downtime due to Rig Contractor

NS : Downtime due to Service Companies

NH : Downtime due to Equipment purchased by TOTAL

NO : Downtime due to Operational Problems

Productive Time Summary

Code	Dur (hrs)	% Total Time (%)
ASSY	88.25	24.93
BOPASSY	13.00	3.67
BOPTEST	3.50	0.99
CAS	26.00	7.34
CEM	6.00	1.69
CEMDRL	0.75	0.21
CIRC1	6.50	1.84
DAY	48.00	13.56
DEVI	8.50	2.40
DRL	67.25	19.00
ELOG	17.50	4.94
HSE	4.50	1.27
KCK	0.50	0.14
REAM	1.00	0.28
RIGMTN	1.25	0.35
SLICK	0.75	0.21
TRIP	46.00	12.99
WHASSY	3.00	0.85
XTASSY	2.00	0.56

DownTime Summary

Code	Dur (hrs)	% Total Time (%)
NODEVI	8.50	2.40
NSMISC	1.25	0.35



TOTAL Austral

Phase Time Log Summary

Phase: 8"3/4

Well Name: AP-225

Country : Argentina Field : AGUADA PICHANA Platform : N/A	Slot : North : East :	Water Depth : Location : Onshore Well shape : Vert	Spud Date : 5/15/2007 Objective : Flowing Gas Status : Completed
---	-----------------------------	--	--

Phases

8"3/4, DRILLING

Phase	Sub-Phase	Planned Start Depth ...	Planned End Depth (...)	Actual Start Depth (ft...)	Actual End Depth (ft...)
8"3/4	DRILLING	0.0	1,984.9	0.0	1,988.2
P50 Dur (days)	P90 Dur (days)	P90 Cum Days (d...)	P10 Dur (days)	P10 Cum Days (d...)	Actual Start Date
1.79			1.27	6.42	5/15/2007

P50 Cost	P90 Cost	P10 Cost	Cum Cost(Loc)	Cum Cost Var ML	Mud Cost(Loc)
			421,558	-421,558	

Summary

8"3/4, CASING & CEMENT

Phase	Sub-Phase	Planned Start Depth ...	Planned End Depth (...)	Actual Start Depth (ft...)	Actual End Depth (ft...)
8"3/4	CASING & CEMENT	1,984.9	1,984.9	1,988.2	1,988.2
P50 Dur (days)	P90 Dur (days)	P90 Cum Days (d...)	P10 Dur (days)	P10 Cum Days (d...)	Actual Start Date
2.55			1.47	7.89	5/17/2007

P50 Cost	P90 Cost	P10 Cost	Cum Cost(Loc)	Cum Cost Var ML	Mud Cost(Loc)
			578,511	-578,511	

Summary

Time Log Summary grouped by Phase

Code	User Code	Unschd Type	Dur (hrs)
BOPASSY	4	PT	9.00
BOPTEST	4	PT	3.50
CAS	4	PT	9.75
CEM	4	PT	1.50
CEMDRL	4	PT	0.75
CIRC1	2	PT	0.25
CIRC1	3	PT	1.00
CIRC1	4	PT	1.50
DEVI	2	PT	1.50
DEVI	3	PT	0.25
DEVI	4	PT	0.25
DRL	2	PT	16.00
DRL	5	PT	0.00
HSE	4	Others	1.25
KCK	4	PT	0.25
REAM	3	PT	1.00
RIGMTN	2	Others	0.50
RIGMTN	3	Others	0.75
TRIP	3	PT	11.25
TRIP	4	PT	7.00
WHASSY	4	PT	0.25

Time Log Unsched Typ grouped by Phase

Unschd Type	Dur (hrs)	% Total Time (%)
Others	2.50	4
PT	65.00	96



TOTAL Austral

Phase Time Log Summary

Phase: 6"1/8

Well Name: AP-225

Country : Argentina Field : AGUADA PICHANA Platform : N/A	Slot : North : East :	Water Depth : Location : Onshore Well shape : Vert	Spud Date : 5/15/2007 Objective : Flowing Gas Status : Completed
---	-----------------------------	--	--

Phases

6"1/8, DRILLING

Phase	Sub-Phase	Planned Start Depth ...	Planned End Depth (...)	Actual Start Depth (ft...)	Actual End Depth (ft...)
6"1/8	DRILLING	1,984.9	5,705.4	1,988.2	5,705.4
P50 Dur (days)	P90 Dur (days)	P90 Cum Days (d...)	P10 Dur (days)	P10 Cum Days (d...)	Actual Start Date
5.63			4.80	12.69	5/18/2007

P50 Cost	P90 Cost	P10 Cost	Cum Cost(Loc)	Cum Cost Var ML	Mud Cost(Loc)
			991,197	-991,197	

Summary

6"1/8, CASING & CEMENT

Phase	Sub-Phase	Planned Start Depth ...	Planned End Depth (...)	Actual Start Depth (ft...)	Actual End Depth (ft...)
6"1/8	CASING & CEMENT	5,705.4	5,705.4	5,705.4	5,705.4
P50 Dur (days)	P90 Dur (days)	P90 Cum Days (d...)	P10 Dur (days)	P10 Cum Days (d...)	Actual Start Date
1.41			1.34	14.03	5/23/2007

P50 Cost	P90 Cost	P10 Cost	Cum Cost(Loc)	Cum Cost Var ML	Mud Cost(Loc)
			1,178,873	-1,178,873	

Summary

Time Log Summary grouped by Phase

Code	User Code	Unschd Type	Dur (hrs)
BOPASSY	7	PT	4.00
CAS	7	PT	16.25
CEM	7	PT	4.50
CIRC1	5	PT	1.50
CIRC1	6	PT	2.25
DEVI	5	PT	6.50
DRL	5	PT	51.25
ELOG	6	PT	17.50
HSE	6	Others	0.75
HSE	7	Others	0.75
KCK	5	PT	0.25
NODEVI	5	NPT	8.50
NSMISC	5	NPT	1.25
SLICK	7	PT	0.75
TRIP	6	PT	27.75
WHASSY	7	PT	2.75
XTASSY	7	PT	2.00

Time Log Unsched Typ grouped by Phase

Unschd Type	Dur (hrs)	% Total Time (%)
NPT	9.75	7
Others	1.50	1
PT	137.25	92

**TOTAL Austral****Phase Time Log Summary****Phase: MOVING****Well Name: AP-225**

Country : Argentina Field : AGUADA PICHANA Platform : N/A	Slot : North : East :	Water Depth : Location : Onshore Well shape : Vert	Spud Date : 5/15/2007 Objective : Flowing Gas Status : Completed
---	-----------------------------	--	--

Phases**MOVING, MOVING**

Phase MOVING	Sub-Phase MOVING	Planned Start Depth ... 0.0	Planned End Depth (... 0.0	Actual Start Depth (ft... 5.15	Actual End Depth (ft... 5.15
P50 Dur (days) 6.28	P90 Dur (days)	P90 Cum Days (d... 5.15	P10 Dur (days) 5.15	P10 Cum Days (d... 5.15	Actual Start Date 5/10/2007
P50 Cost	P90 Cost	P10 Cost	Cum Cost(Loc) 326,245	Cum Cost Var ML -326,245	Mud Cost(Loc)

Summary**Time Log Summary grouped by Phase**

Code	User Code	Unschd Type	Dur (hrs)
ASSY	1	PT	88.25
DAY	1	Others	48.00
DRL	2	PT	0.00
HSE	1	Others	1.75

Time Log Unsched Typ grouped by Phase

Unschd Type	Dur (hrs)	% Total Time (%)
Others	49.75	36
PT	88.25	64




Time Log Summary - Bar Graph

TOTAL Austral

Well Name: AP-225

Country : Argentina	Slot :	Water Depth :	Activity : DEV N° 1	Total AFE+Supp (Loc) :
Field : AGUADA PICHANA	North :	Location : Onshore	Start Date : 5/10/2007	Field Est (Loc) : 1,178,873
Platform : N/A	East :	Well shape : Vert	End Date : 5/24/2007	Final Depth : 5,705.4



Time Summary by Ops Code		
Code	% Total Time (%)	Dur (hrs)
ASSY	24.93	88.25
DRL	19.00	67.25
DAY	13.56	48.00
TRIP	12.99	46.00
CAS	7.34	26.00
ELOG	4.94	17.50
BOPASSY	3.67	13.00
DEVI	2.40	8.50
NODEVI	2.40	8.50
CIRC1	1.84	6.50
CEM	1.69	6.00
HSE	1.27	4.50
BOPTEST	0.99	3.50
WHASSY	0.85	3.00
XTASSY	0.56	2.00
NSMISC	0.35	1.25
RIGMTN	0.35	1.25
REAM	0.28	1.00
CEMDRL	0.21	0.75
SLICK	0.21	0.75
KCK	0.14	0.50



END OF ACTIVITY REPORT

**AGUADA PICHANA FIELD - Development
Onshore Argentina**

Well : AP-225
Rig : ODE-39
Start date : 10/05/2007
End date : 24/05/2007

4) WELL COST

ITEM	DESCRIPTION	TOTAL	TOTAL
		AFE	Estimated
	Number of unit(s)		
	DTM	5.0 d	5.8 d
	Duration	13.0 d	9.3 d
	TVD	1700 m	0 m
1	RIG MOB & PRE CAMP EXP	70	174
1.1	Mobilisation expenses of Rig	70	174
1.2	Precampaign expenses	0	0
2	RIG DEMOB & POST EXP	0	0
2.1	Demob expenses	0	0
2.2	Post campaign expenses	0	0
3	INSURANCES/TAXES	11	8
3.1	Insurance/taxes	11	8
4	WELL CONSUMABLES	499	478
4.1	Well head & X tree	82	62
4.2	Casings	230	93
4.3	Tubings & down hole equipmt	44	227
4.4	Drilling bits & mills	25	21
4.5	Core heads & spare parts	0	0
4.6	Mud products & brine	58	41
4.7	Cement & additives	40	48
4.8	Fuel, water etc..	20	0
4.9	Other consumables	0	-14
5	DRILLING / COMPLETION / Wover SERVICES	835	780
5.1	Location preparation	80	71
5.2	Drilling rig contract	245	163
5.3	Completion rig contract	0	0
5.4	Mud contract	18	18
5.5	Cementing contract	30	20
5.6	Waste Management	10	10
5.7	Directional drilling	0	0
5.8	Deviation surveys	6	6
5.9	Coring services	0	0
6	Casing services	30	32
6.1	Well testing	65	46
6.2	Slickline sces	16	2
6.3	Electric line services (perfos, CBL..)	50	24
6.4	Stimulation, acid wash	145	265
6.5	Coiled tubing services	49	38
6.6	Miscellaneous drill sces (Rental Equipment, waste serv, general services))	60	78
6.7	Logistic services (cars & ...)	28	7
6.8	Communications	3	0
7	GEOLOGICAL CONTRACTS	148	102
7.1	Mud logging	30	31
7.2	Electrical logging open hole	90	71
7.3	Electrical logging cased hole	0	0
7.4	Velocity survey	0	0
7.5	Geological studies, PVT, Core Analysis (non TEP)	17	0
7.6	Reservoir studies (non TEP)	11	0
8	TRANSPORT	14	4
8.1	Rig move transport	0	0
8.2	Aircrafts	0	0
8.3	Trucks (material transport)	14	4
8.4	Boats	0	0
9	TOTAL AUSTRAL & TEP ASSISTANCE	23	15
9.1	Local rig supervision (drlg+Wover+geol)	0	0
9.2	Drilling/Well assistance & studies (TEP)	16	10
9.3	Geological studies (TEP)	7	5
9.4	Reservoir studies (TEP)	0	0
	TOTAL for the project	1600	1561



END OF ACTIVITY REPORT

AGUADA PICHANA FIELD - Development
Onshore Argentina

Well : AP-225
Rig : ODE-39
Start date : 10/05/2007
End date : 24/05/2007

5) BIT RECORD & BHA SUMMARY



TOTAL Austral

Bit Summary

Well Name: AP-225

Country : Argentina	Slot :	Water Depth :	Activity : DEV N° 1	Total AFE+Supp (Loc) :
Field : AGUADA PICHANA	North :	Location : Onshore	Start Date : 5/10/2007	Field Est (Loc) : 1,178,873
Platform : N/A	East :	Well shape : Vert	End Date : 5/24/2007	Final Depth : 5,705.4

Drill String Runs

Bit Run	Type	Bit OD (in)	Make	Model	IADC Codes	SN	TFA (incl Noz) (in ²)	Depth In (ftKB)	Depth Out (ftKB)	Drilled (ft)	Drill Time (hrs)	Bit Drilled Out (ft)	Bit Hrs Out (hrs)	BHA ROP (ft/hr)	WOB (max) (kips)	RPM (max) (rpm)	Q (max) (gpm)	SPP (max) (psi)	Bit Dull
1	PDC	8 3/4	Smith	Mi 516 PX	---	JX-2895	0.65	0.0	1,988.2	1,988.19	16.00	1,988.19	16.00	124.3	19.8	150	528	2,248.1	1-1-WT-A-X-1-NO-TD
2	PDC	6 1/8	Smith	Mi 516	---	JX-2711	0.38	1,988.2	3,356.3	1,368.11	15.25	1,368.11	15.25	89.7	15.4	150	277	1,631.7	1-1-WT-A-X-1-NO-BHA
3	PDC	6 1/8	Hughes	HC-505	---	7302760	0.38	3,356.3	5,705.4	2,349.08	36.00	2,349.08	36.00	65.3	17.9	150	277	2,146.6	1-2-WT-N-X-1-ER-TD



TOTAL Austral

Bit Record

Well Name: AP-225

Country : Argentina	Slot :	Water Depth :	Activity : DEV N° 1	Total AFE+Supp (Loc) :
Field : AGUADA PICHANA	North :	Location : Onshore	Start Date : 5/10/2007	Field Est (Loc) : 1,178,873
Platform : N/A	East :	Well shape : Vert	End Date : 5/24/2007	Final Depth : 5,705.4

Drill String Runs

Bit R...	Type	Bit OD (in)	Make	Model	IADC Codes	SN	TFA (incl Noz) (in ²)	Depth In (ftKB)	Depth Out (ftKB)	Drilled (ft)	Drill Time (hrs)	Bit Drilled Out (ft)	Bit Hrs Out (hrs)	BHA ROP (ft/hr)	WOB (max) (kips)	RPM (max) (rpm)	Q (max) (gpm)	SPP (max) (psi)	Bit Dull	Depth Drilled on Other Well (ft)	Drilling Hours on Other Well (hrs)
1	PDC	8 3/4	Smith	Mi 516 PX	---	JX-2895	0.65	0.0	1,988.2	1,988.19	16.00	1,988.19	16.00	124.3	19.8	150	528	2,248.1	1-1-WT-A-X-1-NO-TD		
2	PDC	6 1/8	Smith	Mi 516	---	JX-2711	0.38	1,988.2	3,356.3	1,368.11	15.25	1,368.11	15.25	89.7	15.4	150	277	1,631.7	1-1-WT-A-X-1-NO-BHA		
3	PDC	6 1/8	Hughes	HC-505	---	7302760	0.38	3,356.3	5,705.4	2,349.08	36.00	2,349.08	36.00	65.3	17.9	150	277	2,146.6	1-2-WT-N-X-1-ER-TD		



TOTAL Austral

BHA Details

Well Name: AP-225

Country : Argentina Field : AGUADA PICHANA Platform : N/A	Slot : North : East :	Water Depth : Location : Onshore Well shape : Vert	Activity : DEV N° 1 Start Date : 5/10/2007 End Date : 5/24/2007	Total AFE+Supp (Loc) : Field Est (Loc) : 1,178,873 Final Depth : 5,705.4
---	-----------------------------	--	---	--

BHA #1, 8 3/4" BHA																						
Schematic - Actual		Bit Type	Bit OD (in)	Len (ft)	Make	Model		Serial Number														
		PDC	8 3/4	0.98	Smith	Mi 516 PX		JX-2895														
Bit Run		IADC Codes					IADC Bit Dull Out															
1		---					1-1-WT-A-X-1-NO-TD															
Depth In (ftKB)		Depth Out (ftKB)		Depth Drilled (ft)		Drilling Time (hrs)		BHA ROP (ft/hr)														
0.0		1,988.2		1,988.19		16.00		124.3														
WOB (max) (kips)		WOB (min) (kips)		RPM (max) (rpm)		RPM (min) (rpm)		Q (max) (gpm)		Q (min) (gpm)												
19.8		11.9		150		130		528		476												
BHA Objective					BHA Result																	
Comment																						
Drill String Components																						
Jts	Item Description		OD (in)	ID (in)	Mass... (lbs/ft)	Grade	Drift (in)	Gauge (in)	Connections	Len (ft)	Cum Len (ft)											
	12 x 3-1/2" HWDP		3 1/2								0.98											
	3 x 4-3/4" Drill collar		4 3/4								0.98											
	4-3/4" Hydraulic Jar (#1400-1359)		4 3/4								0.98											
	8 x 4-3/4" Drill collar		4 3/4								0.98											
	XO		4 3/4								0.98											
	8 x 6-1/2" Drill collar		6 1/2								0.98											
	8-1/8" Stabilizer (#374)		8 1/8								0.98											
	1 x 6-1/2" Drill collar		6 1/2								0.98											
	6-1/2" Teledrift (1890)		6 1/2								0.98											
	Bit Sub w/ Float Valve		6 1/2								0.98											
Parameters																						
Branch	Type	Start (ftKB)	End (ftKB)	Drill Time (hrs)	Int ROP (ft/hr)	WOB (kips)	RPM (rpm)	Flow Rate (gpm)	SPP (psi)													
AP-225	Drill Formation	0.0	328.1	3.00	109.4	11.9	130	476	768.7													
AP-225	Drill Formation	328.1	1,988.2	13.00	127.7	19.8	150	528	2,248.1													
Mud Checks																						
Date	Depth (ftKB)	Mud Type	Density (lb/gal)	PV Calc (cp)	YP Calc (lbf/100f...)	pH	Sand	Solids (%)	OW Ratio													
5/16/2007		Lime mud	9.18	15.0	14.0	12.5	0.1	6.6														



TOTAL Austral

BHA Details

Well Name: AP-225

Country : Argentina Field : AGUADA PICHANA Platform : N/A	Slot : North : East :	Water Depth : Location : Onshore Well shape : Vert	Activity : DEV N° 1 Start Date : 5/10/2007 End Date : 5/24/2007	Total AFE+Supp (Loc) : Field Est (Loc) : 1,178,873 Final Depth : 5,705.4
---	-----------------------------	--	---	--

BHA #2, 6 1/8" BHA																						
Schematic - Actual		Bit Type	Bit OD (in)	Len (ft)	Make	Model	Serial Number															
		PDC	6 1/8	0.79	Smith	Mi 516																
Bit Run		IADC Codes						IADC Bit Dull Out														
2								1-1-WT-A-X-1-NO-BHA														
Depth In (ftKB)		Depth Out (ftKB)		Depth Drilled (ft)		Drilling Time (hrs)		BHA ROP (ft/hr)														
1,988.2		3,356.3		1,368.11		15.25		89.7														
WOB (max) (kips)		WOB (min) (kips)		RPM (max) (rpm)		RPM (min) (rpm)		Q (max) (gpm)		Q (min) (gpm)												
15.4		6.6		150		150		277		277												
BHA Objective					BHA Result																	
Comment																						
Drill String Components																						
Jts	Item Description			OD (in)	ID (in)	Mass... (lbs/ft)	Grade	Drift (in)	Gauge (in)	Connections	Len (ft)	Cum Len (ft)										
	3-1/2" DP			3 1/2							0.79											
	DICV			3 1/2							0.79											
	1 x 3-1/2" DP			3 1/2							0.79											
	12 x 3-1/2" HWDP			3 1/2							0.79											
	3 x 4-3/4" DC			4 3/4							0.79											
	4-3/4" Hydraulic Jar (#1420-1359)			4 3/4							0.79											
	17 x 4-3/4" DC			4 3/4							0.79											
	5-15/16" Stab (#466)			5 15/16							0.79											
	1 x 4-3/4" DC			4 3/4							0.79											
	5-15/16" Stab (#426)			5 15/16							0.79											
	4-3/4" SDC			4 3/4							0.79											
	4-3/4" Teledrift (# 2021)			4 3/4							0.79											
	Bit Sub w/ FV			4 3/4							0.79											
Parameters																						
Branch	Type	Start (ftKB)	End (ftKB)		Drill Time (hrs)	Int ROP (ft/hr)	WOB (kips)	RPM (rpm)	Flow Rate (gpm)	SPP (psi)												
AP-225	Drill Formation	1,988.2	2,906.8		8.00	114.8	15.4	150	277	1,479.4												
AP-225	Drill Formation	2,906.8	3,356.3		7.25	62.0	6.6	150	277	1,631.7												
Mud Checks																						
Date	Depth (ftKB)	Mud Type	Density (lb/gal)	PV Calc (cp)	YP Calc (lbf/100f...)	pH	Sand	Solids (%)	OW Ratio													
5/19/2007		Lime mud	9.10	16.0	14.0	12.5	0.1	5.9														



TOTAL Austral

BHA Details

Well Name: AP-225

Country : Argentina Field : AGUADA PICHANA Platform : N/A	Slot : North : East :	Water Depth : Location : Onshore Well shape : Vert	Activity : DEV N° 1 Start Date : 5/10/2007 End Date : 5/24/2007	Total AFE+Supp (Loc) : Field Est (Loc) : 1,178,873 Final Depth : 5,705.4
---	-----------------------------	--	---	--

BHA #3, 6 1/8" BHA																						
Schematic - Actual		Bit Type	Bit OD (in)	Len (ft)	Make	Model		Serial Number														
		PDC	6 1/8	0.79	Hughes	HC-505		7302760														
Bit Run		IADC Codes					IADC Bit Dull Out															
3		---					1-2-WT-N-X-1-ER-TD															
Depth In (ftKB)		Depth Out (ftKB)		Depth Drilled (ft)		Drilling Time (hrs)		BHA ROP (ft/hr)														
3,356.3		5,705.4		2,349.08		36.00		65.3														
WOB (max) (kips)		WOB (min) (kips)		RPM (max) (rpm)		RPM (min) (rpm)		Q (max) (gpm)		Q (min) (gpm)												
17.9		7.9		150		150		277		277												
BHA Objective					BHA Result																	
Comment																						
Drill String Components																						
Jts	Item Description		OD (in)	ID (in)	Mass... (lbs/ft)	Grade	Drift (in)	Gauge (in)	Connections	Len (ft)	Cum Len (ft)											
	3-1/2" DP		3 1/2								0.79											
	DICV		3 1/2								0.79											
	1 x 3-1/2" DP		3 1/2								0.79											
	12 x 3-1/2" HWDP		3 1/2								0.79											
	3 x 4-3/4" DC		4 3/4								0.79											
	4-3/4" Hydraulic Jar (#1420-1359)		4 3/4								0.79											
	17 x 4-3/4" DC		4 3/4								0.79											
	5-15/16" Stab (#466)		5 15/16								0.79											
	1 x 4-3/4" DC		4 3/4								0.79											
	5-15/16" Stab (#426)		5 15/16								0.79											
	4-3/4" SDC		4 3/4								0.79											
	4-3/4" Teledrift (# 2021)		4 3/4								0.79											
	Bit Sub w/ FV		4 3/4								0.79											
Parameters																						
Branch	Type	Start (ftKB)	End (ftKB)	Drill Time (hrs)	Int ROP (ft/hr)	WOB (kips)	RPM (rpm)	Flow Rate (gpm)	SPP (psi)													
AP-225	Drill Formation	3,356.3	3,497.4	2.75	51.3	7.9	150	277	1,537.4													
AP-225	Drill Formation	3,497.4	5,019.7	21.75	70.0	17.9	150	277	2,146.6													
AP-225	Drill Formation	5,019.7	5,705.4	11.50	59.6	17.9	150	277	2,146.6													
AP-225	Drill Formation	5,705.4	5,705.4																			
AP-225		5,705.4	5,705.4																			
Mud Checks																						
Date	Depth (ftKB)	Mud Type	Density (lb/gal)	PV Calc (cp)	YP Calc (lbf/100f...)	pH	Sand	Solids (%)	OW Ratio													
5/20/2007		Lime mud	9.35	17.0	13.0	12.5	0.1	7.6														
5/21/2007		Lime mud	9.35	17.0	14.0	12.5	0.1	7.7														
5/22/2007		Lime mud	9.35	17.0	14.0	12.5	0.1	7.8														
5/23/2007		Lime mud	9.35	17.0	13.0	12.5	0.1	7.7														



END OF ACTIVITY REPORT

**AGUADA PICHANA FIELD - Development
Onshore Argentina**

Well : AP-225
Rig : ODE-39
Start date : 10/05/2007
End date : 24/05/2007

6) MUD REPORT


**MUD
PHASE REPORT:**
8"3/4
**WELL:
AP - 225
ODE-39**

Last csg. Diametre:	Shoe: m	Phase duration:	3 days (from	15-May-07	to	17-May-07)
Depth: 606 m	TVD: 606 m	Angle: 0.5 °	Metres drilled :	606 m	Volume drilled:	24 m³
FLUID TYPE	POLYNOX	End phase status:	<input checked="" type="checkbox"/> Csg. diametre: 7	Shoe: 602.6 m		
Depth m	100 190 454 606	<input type="checkbox"/> Completion	<input type="checkbox"/> Abandonment	<input type="checkbox"/> Suspension		
Temp. In °C	27 28 30 31	Solids treatment		Drilling data		
Temp. out °C	30 32 35 35	Shaker screens: 145-145-145-145 mesh	Bit: h			
Mud weight in sg	1.08 1.08 1.10 1.10	Shaker screens: 145-145-145-145 mesh	PDC HC 605 16 1/4 h			
Mud Weight out sg	1.08 1.08 1.10 1.10	Shaker screens: 2x180 mesh	PDC h			
Solids %	5.3 5.3 6.6 6.6	mesh	Hole opening: h			
Oil %	0 0 0 0	mesh	Average ROP: 37.29 m/h			
Water %	94.7 94.7 93.4 93.4	centrifuges 414	16.00 h	Circulating 5 h		
O/W ratio		3 en 1	16.00 h	Reaming: 0 h		
Sand out %						
Sand in %	0.1 0.1 0.1 0.1					
Flow rate l/min	1800 2000 2000 2000					
Marsh Viscosity s	60 58 50 57	LOT@ last csg shoe EMW:	sg @			
Fann 600 rpm	47 44 46 44	Max. temperature at TD	°C	Measured	Calc.	°C
Fann 300 rpm	31 29 30 29	Initial hole vol. : 0.00 m³			Format. losses: 6.5 m³	
Fann 200 rpm	23 19 20 20	Initial tank vol. : 0.00 m³			Surface losses: 68.50 m³	
Fann 100 rpm	17 17 17 16	Received vol. : 0.00 m³			Dumped: m³	
Fann 60 rpm		Made up vol. : 130.00 m³			Left behind csg: 0.00 m³	
Fann 30 rpm		Water m³			Evaporation 0.00 m³	
Fann 6 rpm	4 4 4 4	Total handled vol. : 130.00 m³			Abandonment: 0.00 m³	
Fann 3 rpm	3 3 3 3				Total lost vol. : 75.00 m³	
Gel 0 lbf/100 ft'	3 3 3 3	Transferred volume (out of rig):	m³		Dilution Ratio l/m	
Gel 10 lbf/100 ft'	5 6 7 7	Reusable volume (well+tanks): 55.0 m³			113	
Gel 30 lbf/100 ft'	8 8 10 9	Cost and consumption				
Ap. Visc. cP	23.5 22 23 22	Products	Amount	Unit	Unit Price	TOTAL COST kg-l/m³
P.V. cP	16 15 16 15	ALADACIDE			USD 5.46	0.00
Y.P. lbf/100 ft'	15 14 14 14	BARACARB 150			USD 0.80	0.00
YS lbf/100 ft'		BARACARB 5			USD 0.80	0.00
tau n. lbs/in²/100 ft'	0.64 0.73 0.62 0.60	BARACARB 25			USD 0.80	0.00
K. 0.56 0.28 0.64 0.68		BARACOR 100			USD 2.93	0.00
Filtrate API 30	6 6 6 6	BARA-DEFOAM W300			USD 3.31	0.00
Filtrate 500psi 121°C		BARAFILM			USD 3.18	0.00
HP/HT cake mm		BARASCAV-L			USD 1.61	0.00
Sagging Factor		BARAZAN D PLUS	45.20	USD	13.42 us\$	606.58 0.35
WBM		Baritina		USD	0.390	0.00
pH	12.5 12.5 12.5 12.5	BAROLUBE GOLD SEAL	208.00	USD	4.98 us\$	1035.84 1.60
Pm cm³	11.7 11.7 11.3 11.5	Bentonita	6,175.00	USD	0.12 us\$	741.00 47.50
Pf cm³	2.0 1.9 2.0 1.8	Cal 1,775.00		USD	0.20 us\$	355.00 13.65
Mf cm³	2.5 2.5 2.4 2.6	Carbonato de Calcio 200		USD	0.12	0.00
Mf/Pf	1.25 1.32 1.20 1.44	Cloruro de Potasio		USD	0.82	0.00
Cl - g/l	2000 1900 1900 1900	CMC LoVis 350.00		USD	4.95 us\$	1732.50 2.69
Ca++ g/l	200 200 200 200	FILTER CHEK 930.70		USD	3.20 us\$	2978.24 7.16
Mg++ g/l		EP-MUD LUBE		USD	2.49	0.00
K+ g/l	0 0 0 0	Esterato de Aluminio		USD	5.97	0.00
NaCl g/l		EZ-SPOT		USD	3.94	0.00
CaCl₂ g/l		LIGNOX PLUS 363.20		USD	2.10 us\$	762.72 2.79
MgCl₂ g/l		Mica		USD	0.40	0.00
KCl g/l		Micel Fino		USD	1.29	0.00
CEC kg/m³	38 38 38 38	PAC-L 158.90		USD	6.14 us\$	975.65 1.22
Glycol %		PAC-R 68.10		USD	6.14 us\$	418.13 0.52
Total CaSO₄ g/l		Soda Caustica 175.00		USD	1.38 us\$	241.50 1.35
XS CaSO₄ g/l		Su Carb 150 1,250.00		USD	0.37 us\$	462.50 9.62
Silicate %		Su Carb 5 1,250.00		USD	0.37 us\$	462.50 9.62
		Su Carb 50 1,250.00		USD	0.37 us\$	462.50 9.62
NABM		THERMA THIN USD	4.35	USD	0.00	0.00
Pm cm³	7.27 7.34 7.00 7.14	XCD POLYMER		USD	19.91	0.00
Excess Lime g/l		XLR-RATE 832.00		USD	2.94 us\$	2446.08 6.48
E.S. Volts						0.00
Cl- in mud g/l						0.00
CaCl₂ in WP g/l						0.00
Solids						0.00
LGS %	5.00 5.00 6.30 6.30					0.00
HGS %	0.00 0.00 0.00 0.00					0.00
Solids (correct) %	5.00 5.00 6.30 6.30					0.00
OOC						0.00
Shaker g/kg						0.00
HG Dryer g/kg						0.00
Cutting dryer g/kg						0.00
Centrifuges out		Total products			us\$	13,680.74
centrif 1 g/kg		Transporte de Material 0.00				0.00
centrif 2 g/kg		Lead engineer 7		us\$	23.80	
centrif 3 g/kg		second engineer 3		us\$	382.50	us\$ 2,677.50
		Costo Cementacion		us\$	348.50	us\$ 1,045.50
		Cost for phase		us\$		17,403.74
		COST: m³ mud us\$ 134	Drilled/m:	us\$ 29	m³ drilled:	us\$ 740
Problems	Solutions					

Comments:

conditions team. accumulates water in pits and prepares Spud Mud, POLYNOX. drill sheaths and central well up to 80 m with Spud Mud, displaces mud of the well by polynox adds XLR RATE and BARO LUBE.

ECS works in normal form. Attaché of carbonates marmolados .DRILL to 606 m. with partial losses, circulates, displaces viscous pill.

POOH from 606 m to surface, cuts conductive pipe. conditions and RIH 7" SEC 23 # TO 602 m

M/U Halliburton Operates, & cement JOB.



MUD
PHASE REPORT:

6"1/8

WELL: AP - 225
Rig: ODE-39

Last csg. Diametre: 7"	Shoe: 602.6 m	Phase duration: 7 days (from 1136 m)	18-May-07 to 24-May-07		
Depth: 1739 m TVD: 1739 m Angle: 1 °	Metres drilled : 1136 m	Volume drilled: 22 m³			
FLUID TYPE POLYNOX	Csg. diametre: 4"1/2	Shoe: 1736 m			
Depth m 850 1023 1320 1660 1739	Completion	Suspension			
Temp. In °C 25 30 32 36 36	<input checked="" type="checkbox"/> Completion	<input type="checkbox"/> Abandonment			
Temp. out °C 30 35 35 40 40					
Mud weight in sg 1.08 1.10 1.10 1.12 1.12	Shaker screens: 215-215-180-180 mesh	Bit: h			
Mud Weight out sg 1.08 1.10 1.10 1.12 1.12	Shaker screens: 215-215-180-180 mesh	PDC M516 / HC- 505 51.25 h			
Solids % 5.3 6.6 6.6 7.7 7.8	Shaker screens: 2 x 180 mesh	Coring: h			
Oil % 0	mesh	Hole opening: h			
Water % 94.7 93.4 93.4 92.3 92.2	mesh	Average ROP: 27.3 / 19.9 mh			
O/W ratio	centrifuges 414	60 h	Circulating 7 h		
Sand out %	3 en 1	59 h	Reaming: h		
Sand in % 0.1 0.1 0.1 0.1 0.1			h		
Flow rate l/mn 1050 1050 1050 1050 1050	LOT@ last csg shoe EMW: 1.75 SG @ 602.6 m				
Marsh Viscosity s 50 51 60 55 53	Max. temperature at TD 1739 Measured 40 °C Calc. 47 °C				
Fann 600 rpm 41 43 48 50 48	Initial hole vol. : 0.00 m³	Format. losses: m³			
Fann 300 rpm 27 28 31 32 31	initial tank vol. : 0.00 m³	Surface losses: 72.0 m³			
Fann 200 rpm 18 22 23 22 21	Received vol. : 55.00 m³	Dumped: m³			
Fann 100 rpm 15 17 18 16 15	Made up vol. : 88.00 m³	Left behind csg: m³			
Fann 60 rpm	Water 0.00 m³	Evaporation m³			
Fann 30 rpm	Total handled vol. : 143.0 m³	Abandonment: 71.0 m³			
Fann 6 rpm		Total lost vol. : 143 m³			
Fann 3 rpm					
Gel 0 lb/100 ft³ 3 3 3 3 3	Transferred volume (out of rig): 0 m³	Dilution Ratio l/m			
Gel 10 lb/100 ft³ 6 8 10 9 9	Reusable volume (well+tanks): 0 m³		63		
Gel 30 lb/100 ft³ 8 10 13 11 11					
Ap. Visc. cP 20.5 21.5 24 25 24	Cost and consumption				
P.V. cP 14 15 17 18 17	Products	Amount	Unit Price	TOTAL COST	kg-lm³
Y.P. lb/100 ft³ 13 13 14 14 14	ALDACIDE		USD 5.46	0.00	0.00
YS lb/100 ft³	BARACARB 150		USD 0.80	0.00	0.00
tau	BARACARB 5	1362.0	USD 0.80	1089.60	9524.48
η.	BARACARB 25	2724	USD 0.80	2179.20	19048.95
K. lb/ft²/n/100 ft³ 0.60 0.62 0.63 0.64 0.63	BARACOR 100		USD 2.93	0.00	0.00
	BARA-DEFOAM W300		USD 3.31	0.00	0.00
	BARAFILM	104	USD 3.18	330.72	727.27
Filtrate API 30 4.0 4.0 3.8 3.8 3.8	BARASCAV-L	208	USD 1.61	334.88	1454.55
Filtrate 500psi 121°C	BARAZAN D PLUS	101.7	USD 13.42	1364.81	711.19
HP/HT cake mm	Bartina		USD 0.39	0.00	0.00
Sagging Factor	BAROLUBE GOLD SEAL	416	USD 4.98	2071.68	2909.09
WBM	Bentonita	4125	USD 0.12	495.00	28846.15
pH	Cal	1800	USD 0.20	360.00	12587.41
Pm cm³ 12.5 12.5 12.5 12.5 12.5	Carbonato de Calcio 200		USD 0.12	0.00	0.00
Pf cm³ 11.3 11.5 11.4 11.5 11.3	Cloruro de Potasio	500	USD 0.82	410.00	3496.50
Mf cm³ 1.9 1.9 1.9 2.0 1.9	CMC LoVis		USD 4.95	0.00	0.00
Mf/Pf 2.5 2.5 2.5 2.5 2.5	FILTER CHEK	1384.7	USD 3.20	4431.04	9683.22
Cl- g/l 1.32 1.32 1.32 1.25 1.32	EP-MUD LUBE		USD 2.49	0.00	0.00
Ca++ g/l 2200 2200 2200 2300 2200	Esterato de Aluminio		USD 5.97	0.00	0.00
Mg++ g/l 200 200 200 200 220	EZ-SPOT		USD 3.94	0.00	0.00
K+ g/l	LIGNOX PLUS	317.8	USD 2.10	667.38	2222.38
NaCl g/l	Mica		USD 0.40	0.00	0.00
CaCl₂ g/l	Mixcel Fino		USD 1.29	0.00	0.00
MgCl₂ g/l	PAC-L	454	USD 6.14	2787.56	3174.83
KCl g/l	PAC-R	136.2	USD 6.14	836.27	952.45
CEC kg/m³ 36 36 36 36 36	Soda Caustica	125	USD 1.38	172.50	874.13
Glycol %	Su Carb 150		USD 0.37	0.00	0.00
Total CaSO₄ g/l	Su Carb 5		USD 0.37	0.00	0.00
XS CaSO₄ g/l	Su Carb 50	1250	USD 0.37	462.50	8741.26
Silicate %	THERMA THIN		USD 4.35	0.00	0.00
NABM	XCD POLYMER		USD 19.91	0.00	0.00
Excess Lime g/l 7.05 7.21 7.14 7.16 7.08	XLR-RATE	3328	USD 2.94	9784.32	23272.73
E.S. Volts	Poly Anionic cell LV		USD 6.92	0.00	0.00
Cl- in mud g/l	Su Carb - 50		USD 0.37	0.00	0.00
CaCl₂ in WP g/l					
Solids					
LGS % 5 6.3 6.3 7.3 7.5					
HGS % 5 6.3 6.3 7.4 7.5					
Solids (correct.) % 5 6.3 6.3 7.4 7.5					
OOC					
Shaker g/kg	Total products		us\$	27,777.46	
HG Dryer g/kg	Transporte de Material	50.80	us\$	23.80	1,209.04
Cutting dryer g/kg	Lead engineer	7	us\$	382.50	2,677.50
Centrifuges out	second engineer	7	us\$	348.50	2,439.50
centrif 1 g/kg	Costo cementacion		us\$		0.00
centrif 2 g/kg	Completion Fluids		us\$	1028.10	1,028.10
centrif 3 g/kg	Cost for phase		us\$		34,103.50
	COST: m³ mud	us\$ 238	Drilled:m:	us\$ 30	m³ drilled: us\$ 1581

Problems	Solutions
Comments:	

Test BOP w/500 to 3000 psi. P/U and M/U 6 1/8" PDC BIT. RIH to 568 m. M/U Kelly & RIH w/circulation to 568 m. (top of cement). Kick drill . Drill cement from 568 m to 600 m. Displace hole mud by POLYNOX, clean shakers. Drill cement and shoe to 601 m. Drill to 1023 m., circulated and POOH to surface, change bit to HC505 WITH 5X10/32".

Drill to 1739 & POOH from 1739 m. to 580 m. Flow check ok and RIH from 580 to 1739 m .

POOH from 1739 m to surface. M/U Schlumberger. Safety meeting. Run# -1 AITH-PEX, Run # 2 DS1-GR, Run # 3 GR and Run # -4 MDT -GR

RIH from surface to 1739m. Circulate. POOH from 1739 to surface U/D drill string. Retire wear bushing + pin look. M/U Washing tool ,wash BOP. R/U Weatherford and prejob safety meeting. RIH 4 1/2" casing ,Float Shoe 1738 m, Float collar= 1718.6 m. Circulate. M/U HASA circulate head. Pre Job safety meeting on

Cement Job. Perform pressure test 500/5000 psi. Cement 4 1/2" casing as per program.

Mud contractor: HALLIBURTON - BAROID	Made on: 24-May-07	By: Sosa - Schamber - Aburto
--------------------------------------	--------------------	------------------------------



FINAL MUD REPORT

Field Aguada Pichana
Well AP - 225
Rig ODE 39

Depth (TMD)	1739 m	Well duration	10 days	From (15-May-07	to	24-May-07)	
Metres drilled	1739 m	Drilling time	67 1/2 Hours	Mud treatment	Hours			
Vol. ground drilled	45 m3	Reaming						
Drilling mud volumes				Completion fluid volumes				
Handled volumes:	WBM	NABM	*losses volume:	WBM	NABM			
Made up	218.00 m3		form. losses		m3	Handled volume	25 m3	
Received	m3		Surf. losses	140.50	m3	Dumped + surface losses	11 m3	
TOTAL HANDLED	218.00 m3		Dumped		m3	Formation losses	m3	
Transferred (out)	m3		Abandonment	71.00	m3	Left behind csg	14 m3	
* Losses	140.50 m3		Left behind csg		m3	Transferred out	m3	
PRODUCTS (drilling)		AMOUNT			Unit Price	COST		
	Unit	Used	Damaged	Total		Used	Total	Cost %
ALDACIDE	lt				USD 5.46			
BARACARB 150	kg				USD 0.80			
BARACARB 5	kg	1362.000		1362.000	USD 0.80	1089.60	1089.60	2.63
BARACARB 25	kg	2724.000		2724.000	USD 0.80	2179.20	2179.20	5.26
BARACOR 100	lt				USD 2.93			
BARA-DEFOAM W300	lt				USD 3.31			
BARAFILM	lt	104.000		104.000	USD 3.18	330.72	330.72	0.80
BARASCAV-L	lt	208.000		208.000	USD 1.61	334.88	334.88	0.81
BARAZAN D PLUS	kg	146.900		146.900	USD 13.42	1971.40	1971.40	4.76
Baritina	kg				USD 0.39			
BAROLUBE GOLD SEAL	lt	624.000		624.000	USD 4.98	3107.52	3107.52	7.50
Bentonita	kg	10300.000		10300.000	USD 0.12	1236.00	1236.00	2.98
Cal	kg	3575.000		3575.000	USD 0.20	715.00	715.00	1.72
Carbonato de Calcio 200	kg				USD 0.12			
Cloruro de Potasio	kg	500.000		500.000	USD 0.82	410.00	410.00	0.99
CMC LoVis	kg	350.000		350.000	USD 4.95	1732.50	1732.50	4.18
FILTER CHEK	kg	2315.400		2315.400	USD 3.20	7409.28	7409.28	17.87
EP-MUD LUBE	lt				USD 2.49			
Estearato de Alumino	kg				USD 5.97			
EZ-SPOT	lt				USD 3.94			
LIGNOX PLUS	kg	681.000		681.000	USD 2.10	1430.10	1430.10	3.45
Mica	kg				USD 0.40			
Mixcel Fino	kg				USD 1.29			
PAC-L	kg	612.900		612.900	USD 6.14	3763.21	3763.21	9.08
PAC-R	kg	204.300		204.300	USD 6.14	1254.40	1254.40	3.03
Soda Caustica	kg	300.000		300.000	USD 1.38	414.00	414.00	1.00
Su Carb 150	kg	1250.000		1250.000	USD 0.37	462.50	462.50	1.12
Su Carb 5	kg	1250.000		1250.000	USD 0.37	462.50	462.50	1.12
Su Carb 50	kg	2500.000		2500.000	USD 0.37	925.00	925.00	2.23
THERMA THIN	kg				USD 4.35			
XCD POLYMER	kg				USD 19.91			
XLR-RATE	lt	4160.000		4160.000	USD 2.94	12230.40	12230.40	29.50
1. TOTAL PRODUCTS	mt	33168		33168		41458.21	41458.21	100.00
2. MUD REC. FROM ITAUX1	m3							
3. GRAND TOTAL (1 + 2)						41458.21		
4. TRANSFERRED MUD	m3							
5. TRANSFERRED MUD	m3							
6. WELL COST (3-4-5)						41458.21		
UNIT COST:	/m3 mud:	190.18		/m drilled:	23.84		/m3 drilled:	920
TECHNICAL COST		Mud engineer:	8,840.00	Mud laboratory:		COST OF ADDITIONAL SERVICES		
SHALE SHAKER SCREENS			MUD CLEANER SCREENS			Costo Cementing:		
Size	Nb	Cost	Size	Nb	Cost	Completion Fluid:	1,028.10	
						MUD PLANT:		
						OTHERS: (transporte)	1,209.04	
Mud contractor: HALLIBURTON - BAROID			Made on:	24-May-07	By: Sosa- Aburto - Schamber			



END OF ACTIVITY REPORT

**AGUADA PICHANA FIELD - Development
Onshore Argentina**

Well : AP-225
Rig : ODE-39
Start date : 10/05/2007
End date : 24/05/2007

7) CASING TALLIES

TOTAL		CASING TALLY							Rig :	ODE-39	
		Well :	AP-225								
		Date :	20-May-07								
Stick up:	0.96 m	TD :	1,739.00 m	Rat hole	2.93 m	Total Joints	190				
TotalLength	1,737.03 m	Casing Ø:	4 1/2 in.	Mud weight:	1.12 SG	Joints to RIH	184				
		Shoe at:	1,736.07 m	Hook weight:	15,000 lbs	Excess Joints	6				
Type	Grade	Weight	OD	ID	Ext Vol	Steel Vol.	Torq Max	Torq Opt	Torq Min		
1	L80 - SEC - CR13	10.50	4.500 in.	4.052 in.	10.40 l/m	2.08 l/m	3996	4,440 ft. lbs	4884		
2											
3											
4											
Joint #	Type #	Order #	Joint Length (m)	Cumul. Length (m)	Distance to RT (m)	Hook Load (Lbs)	Mud Gain bbl	m3		Remarks	
										Central. Con Stop Rings a mitad de caño	
Float Shoe	1	1	0.46	0.46	1,735.61	15014	0	0.0		BAKER LOCK + TESTEAR	
1	1	2	9.21	9.67	1,726.40	15286	0	0.0		C1 + Stop Ring	
2	1	3	9.44	19.11	1,716.96	15565	0	0.0		C2 + Stop Ring	
Float Collar	1	4	0.37	19.48	1,716.59	15576	0	0.0		BAKER LOCK + TESTEAR	
3	1	5	9.2	28.68	1,707.39	15847	0	0.1		C3 + Stop Ring	
4	1	6	9.22	37.90	1,698.17	16120	0	0.1		C4 + Stop Ring	
5	1	7	9.43	47.33	1,688.74	16398	1	0.1		C5 + Stop Ring	
6	1	8	9.43	56.76	1,679.31	16677	1	0.1		C6 + Stop Ring	
7	1	9	9.14	65.90	1,670.17	16947	1	0.1		C7 + Stop Ring	
8	1	10	8.6	74.50	1,661.57	17201	1	0.2		C8 + Stop Ring	
9	1	11	9.43	83.93	1,652.14	17480	1	0.2		C9 + Stop Ring	
10	1	12	9.44	93.37	1,642.70	17759	1	0.2		C10 + Stop Ring	
11	1	13	9.44	102.81	1,633.26	18038	1	0.2		C11 + Stop Ring	
12	1	14	9.44	112.25	1,623.82	18316	1	0.2		C12 + Stop Ring	
13	1	15	9.44	121.69	1,614.38	18595	2	0.3			
14	1	16	9.43	131.12	1,604.95	18874	2	0.3		C13 + Stop Ring	
Pup Joint	1			2.1	133.22	1,602.85	18936	2	0.3		
RN	1	17	0.45	133.67	1,602.40	18949	2	0.3		CONJUNTO ARMADO	
Pup Joint	1			2.1	135.77	1,600.30	19011	2	0.3		
15	1	18	9.43	145.20	1,590.87	19290	2	0.3		C14 + Stop Ring	
16	1	19	9.44	154.64	1,581.43	19569	2	0.3			
17	1	20	9.36	164.00	1,572.07	19845	2	0.3		C15 + Stop Ring	
18	1	21	9.05	173.05	1,563.02	20113	2	0.4			
19	1	22	9.44	182.49	1,553.58	20392	2	0.4		C16 + Stop Ring	
20	1	23	8.97	191.46	1,544.61	20657	3	0.4			
21	1	24	9.43	200.89	1,535.18	20935	3	0.4		C17 + Stop Ring	
22	1	25	8.55	209.44	1,526.63	21188	3	0.4			
23	1	26	9.44	218.88	1,517.19	21467	3	0.5		C18 + Stop Ring	
24	1	27	9.43	228.31	1,507.76	21745	3	0.5			
25	1	28	9.44	237.75	1,498.32	22024	3	0.5		C19 + Stop Ring	
26	1	29	8.92	246.67	1,489.40	22288	3	0.5			
27	1	30	9.43	256.10	1,479.97	22566	3	0.5			
28	1	31	9.43	265.53	1,470.54	22845	3	0.6			
29	1	32	9.44	274.97	1,461.10	23124	4	0.6		C20 + Stop Ring	
30	1	33	9.44	284.41	1,451.66	23403	4	0.6			
31	1	34	9.43	293.84	1,442.23	23681	4	0.6			
32	1	35	9.43	303.27	1,432.80	23960	4	0.6			
33	1	36	9.43	312.70	1,423.37	24239	4	0.7		C21 + Stop Ring	
34	1	37	9.43	322.13	1,413.94	24517	4	0.7			
35	1	38	9.44	331.57	1,404.50	24796	4	0.7			
36	1	39	9.43	341.00	1,395.07	25075	4	0.7			
37	1	40	9.44	350.44	1,385.63	25354	5	0.7		C22 + Stop Ring	
38	1	41	9.43	359.87	1,376.20	25632	5	0.7			
39	1	42	9.43	369.30	1,366.77	25911	5	0.8			
40	1	43	9.07	378.37	1,357.70	26179	5	0.8			
41	1	44	9.43	387.80	1,348.27	26458	5	0.8		C23 + Stop Ring	
42	1	45	9.43	397.23	1,338.84	26736	5	0.8			
43	1	46	9.42	406.65	1,329.42	27014	5	0.8			
44	1	47	9.43	416.08	1,319.99	27293	5	0.9			
45	1	48	8.68	424.76	1,311.31	27550	6	0.9		C24 + Stop Ring	
46	1	49	9.43	434.19	1,301.88	27828	6	0.9			
47	1	50	8.85	443.04	1,293.03	28090	6	0.9			
48	1	51	9.28	452.32	1,283.75	28364	6	0.9			
49	1	52	9.43	461.75	1,274.32	28642	6	1.0		C25 + Stop Ring	
50	1	53	9.42	471.17	1,264.90	28921	6	1.0			
51	1	54	9.43	480.60	1,255.47	29199	6	1.0			
52	1	55	9.43	490.03	1,246.04	29478	6	1.0			
53	1	56	9.43	499.46	1,236.61	29757	7	1.0		C26 + Stop Ring	
54	1	57	9.43	508.89	1,227.18	30035	7	1.1			
55	1	58	9.43	518.32	1,217.75	30314	7	1.1			
56	1	59	9.43	527.75	1,208.32	30592	7	1.1			
57	1	60	9.43	537.18	1,198.89	30871	7	1.1		C27 + Stop Ring	
58	1	61	9.43	546.61	1,189.46	31150	7	1.1			
59	1	62	9.44	556.05	1,180.02	31428	7	1.2			
60	1	63	9.43	565.48	1,170.59	31707	7	1.2			
61	1	64	9.43	574.91	1,161.16	31986	8	1.2		C28 + Stop Ring	
62	1	65	9.44	584.35	1,151.72	32265	8	1.2			
63	1	66	9.44	593.79	1,142.28	32544	8	1.2			
64	1	67	9.43	603.22	1,132.85	32822	8	1.3			
65	1	68	9.43	612.65	1,123.42	33101	8	1.3		C29 + Stop Ring	
66	1	69	9.43	622.08	1,113.99	33379	8	1.3			

TOTAL		CASING TALLY							Rig :	ODE-39	
		Well :	AP-225								
		Date :	20-May-07								
Stick up:	0.96 m	TD :	1,739.00 m	Rat hole	2.93 m	Total Joints	190				
TotalLength	1,737.03 m	Casing Ø:	4 1/2 in.	Mud weight:	1.12 SG	Joints to RIH	184				
		Shoe at:	1,736.07 m	Hook weight:	15,000 lbs	Excess Joints	6				
Type	Grade	Weight	OD	ID	Ext Vol	Steel Vol.	Torq Max	Torq Opt	Torq Min		
1	L80 - SEC - CR13	10.50	4.500 in.	4.052 in.	10.40 l/m	2.08 l/m	3996	4,440 ft. lbs	4884		
2											
3											
4											
Joint #	Type #	Order #	Joint Length (m)	Cumul. Length (m)	Distance to RT (m)	Hook Load (Lbs)	Mud Gain bbl	m3		Remarks	
67	1	70	9.43	631.51	1,104.56	33658	8	1.3		Central. Con Stop Rings a mitad de caño	
68	1	71	9.19	640.70	1,095.37	33929	8	1.3			
69	1	72	9.44	650.14	1,085.93	34208	9	1.4		C30 + Stop Ring	
70	1	73	9.43	659.57	1,076.50	34487	9	1.4			
71	1	74	9.43	669.00	1,067.07	34766	9	1.4			
72	1	75	9.44	678.44	1,057.63	35044	9	1.4			
73	1	76	9.43	687.87	1,048.20	35323	9	1.4			
74	1	77	8.61	696.48	1,039.59	35577	9	1.5			
75	1	78	9.43	705.91	1,030.16	35856	9	1.5			
76	1	79	9.43	715.34	1,020.73	36135	9	1.5			
77	1	80	9.43	724.77	1,011.30	36413	9	1.5			
78	1	81	9.43	734.20	1,001.87	36692	10	1.5			
79	1	82	9.43	743.63	992.44	36971	10	1.5			
80	1	83	9.43	753.06	983.01	37249	10	1.6			
81	1	84	9.43	762.49	973.58	37528	10	1.6			
82	1	85	9.00	771.49	964.58	37794	10	1.6			
83	1	86	9.43	780.92	955.15	38072	10	1.6			
84	1	87	9.43	790.35	945.72	38351	10	1.6			
85	1	88	9.43	799.78	936.29	38629	10	1.7			
86	1	89	8.99	808.77	927.30	38895	11	1.7			
87	1	90	9.43	818.20	917.87	39174	11	1.7			
88	1	91	9.43	827.63	908.44	39452	11	1.7			
89	1	92	9.02	836.65	899.42	39719	11	1.7			
90	1	93	8.93	845.58	890.49	39983	11	1.8			
91	1	94	9.43	855.01	881.06	40261	11	1.8			
92	1	95	8.98	863.99	872.08	40527	11	1.8			
93	1	96	9.43	873.42	862.65	40805	11	1.8			
94	1	97	9.43	882.85	853.22	41084	12	1.8			
95	1	98	9.43	892.28	843.79	41362	12	1.9			
96	1	99	9.43	901.71	834.36	41641	12	1.9			
97	1	100	9.44	911.15	824.92	41920	12	1.9			
98	1	101	9.44	920.59	815.48	42199	12	1.9			
99	1	102	9.43	930.02	806.05	42477	12	1.9			
100	1	103	8.65	938.67	797.40	42733	12	2.0			
101	1	104	9.43	948.10	787.97	43012	12	2.0			
102	1	105	9.43	957.53	778.54	43290	13	2.0			
103	1	106	9.44	966.97	769.10	43569	13	2.0			
104	1	107	8.96	975.93	760.14	43834	13	2.0			
105	1	108	9.43	985.36	750.71	44112	13	2.1			
106	1	109	9.43	994.79	741.28	44391	13	2.1			
107	1	110	9.43	1,004.22	731.85	44670	13	2.1			
108	1	111	9.43	1,013.65	722.42	44948	13	2.1			
109	1	112	8.90	1,022.55	713.52	45211	13	2.1			
110	1	113	9.43	1,031.98	704.09	45490	14	2.1			
Pup Joint	1		3.01	1,034.99	701.08	45579	14	2.2			
R	1	114	0.40	1,035.39	700.68	45591	14	2.2		CONJUNTO ARMADO	
Pup Joint	1		3.15	1,038.54	697.53	45684	14	2.2			
111	1	115	9.43	1,047.97	688.10	45962	14	2.2			
112	1	116	9.43	1,057.40	678.67	45962	14	2.2			
113	1	117	9.44	1,066.84	669.23	46241	14	2.2			
114	1	118	9.43	1,076.27	659.80	46520	14	2.2			
115	1	119	9.43	1,085.70	650.37	46798	14	2.2			
116	1	120	9.43	1,095.13	640.94	47077	14	2.3			
117	1	121	9.42	1,104.55	631.52	47355	14	2.3			
118	1	122	8.93	1,113.48	622.59	47619	14	2.3			
119	1	123	9.43	1,122.91	613.16	47898	15	2.3			
120	1	124	9.44	1,132.35	603.72	48177	15	2.3			
121	1	125	9.43	1,141.78	594.29	48455	15	2.4			
122	1	126	9.43	1,151.21	584.86	48734	15	2.4			
123	1	127	9.43	1,160.64	575.43	49012	15	2.4			
124	1	128	9.42	1,170.06	566.01	49291	15	2.4			
125	1	129	9.43	1,179.49	556.58	49569	15	2.4			
126	1	130	9.43	1,188.92	547.15	49848	15	2.5			
127	1	131	9.43	1,198.35	537.72	50127	16	2.5			
128	1	132	8.80	1,207.15	528.92	50387	16	2.5			
129	1	133	9.43	1,216.58	519.49	50665	16	2.5			
130	1	134	9.43	1,226.01	510.06	50944	16	2.5			
131	1	135	9.43	1,235.44	500.63	51222	16	2.6			
132	1	136	9.04	1,244.48	491.59	51490	16	2.6			
133	1	137	9.43	1,253.91	482.16	51768	16	2.6			
134	1	138	9.42	1,263.33	472.74	52046	16	2.6			
135	1	139	9.43	1,272.76	463.31	52325	17	2.6			

TOTAL		CASING TALLY							Rig :	ODE-39	
		Well :	AP-225								
		Date :	20-May-07								
Stick up:	0.96 m	TD :	1,739.00 m	Rat hole	2.93 m	Total Joints	190				
TotalLength	1,737.03 m	Casing Ø:	4 1/2 in.	Mud weight:	1.12 SG	Joints to RIH	184				
		Shoe at:	1,736.07 m	Hook weight:	15,000 lbs	Excess Joints	6				
Type	Grade	Weight	OD	ID	Ext Vol	Steel Vol.	Torq Max	Torq Opt	Torq Min		
1	L80 - SEC - CR13	10.50	4.500 in.	4.052 in.	10.40 l/m	2.08 l/m	3996	4,440 ft. lbs	4884		
2											
3											
4											
Joint #	Type #	Order #	Joint Length (m)	Cumul. Length (m)	Distance to RT (m)	Hook Load (Lbs)	Mud Gain bbl	Mud Gain m3	Remarks		
136	1	140	8.46	1,281.22	454.85	52575	17	2.6	Central. Con Stop Rings a mitad de caño		
137	1	141	9.31	1,290.53	445.54	52850	17	2.7			
138	1	142	9.43	1,299.96	436.11	53129	17	2.7			
139	1	143	8.45	1,308.41	427.66	53378	17	2.7			
140	1	144	9.42	1,317.83	418.24	53657	17	2.7			
141	1	145	9.31	1,327.14	408.93	53932	17	2.7			
142	1	146	9.21	1,336.35	399.72	54204	17	2.8			
143	1	147	8.63	1,344.98	391.09	54459	17	2.8			
144	1	148	9.43	1,354.41	381.66	54737	18	2.8			
145	1	149	9.44	1,363.85	372.22	55016	18	2.8			
146	1	150	8.55	1,372.40	363.67	55269	18	2.8			
147	1	151	8.97	1,381.37	354.70	55534	18	2.9			
148	1	152	9.44	1,390.81	345.26	55813	18	2.9			
149	1	153	9.44	1,400.25	335.82	56092	18	2.9			
150	1	154	9.31	1,409.56	326.51	56367	18	2.9			
151	1	155	9.43	1,418.99	317.08	56645	18	2.9			
152	1	156	9.43	1,428.42	307.65	56924	19	3.0			
153	1	157	9.43	1,437.85	298.22	57203	19	3.0			
154	1	158	9.43	1,447.28	288.79	57481	19	3.0			
155	1	159	9.43	1,456.71	279.36	57760	19	3.0			
156	1	160	9.32	1,466.03	270.04	58035	19	3.0			
157	1	161	9.43	1,475.46	260.61	58314	19	3.1			
158	1	162	9.43	1,484.89	251.18	58592	19	3.1			
159	1	163	9.32	1,494.21	241.86	58868	19	3.1			
160	1	164	9.25	1,503.46	232.61	59141	20	3.1			
161	1	165	9.33	1,512.79	223.28	59417	20	3.1			
162	1	166	9.43	1,522.22	213.85	59695	20	3.1			
163	1	167	9.43	1,531.65	204.42	59974	20	3.2			
164	1	168	9.26	1,540.91	195.16	60248	20	3.2			
165	1	169	9.43	1,550.34	185.73	60526	20	3.2			
166	1	170	9.31	1,559.65	176.42	60801	20	3.2			
167	1	171	9.43	1,569.08	166.99	61080	20	3.2			
168	1	172	9.43	1,578.51	157.56	61358	21	3.3			
169	1	173	9.32	1,587.83	148.24	61634	21	3.3			
170	1	174	9.43	1,597.26	138.81	61912	21	3.3			
171	1	175	9.12	1,606.38	129.69	62182	21	3.3			
172	1	176	9.44	1,615.82	120.25	62461	21	3.3			
173	1	177	9.42	1,625.24	110.83	62739	21	3.4			
174	1	178	9.43	1,634.67	101.40	63018	21	3.4			
175	1	179	9.43	1,644.10	91.97	63296	21	3.4			
176	1	180	9.38	1,653.48	82.59	63573	22	3.4			
177	1	181	9.43	1,662.91	73.16	63852	22	3.4			
178	1	182	9.31	1,672.22	63.85	64127	22	3.5			
179	1	183	9.19	1,681.41	54.66	64399	22	3.5			
180	1	184	9.42	1,690.83	45.24	64677	22	3.5			
181	1	185	9.43	1,700.26	35.81	64956	22	3.5			
182	1	186	8.87	1,709.13	26.94	65218	22	3.5			
183	1	187	9.43	1,718.56	17.51	65496	22	3.6			
184	1	188	9.43	1,727.99	8.08	65775	23	3.6			
Pup Joint	1		1.37	1,729.36	6.71	65815	23	3.6			
CHD	1		0.23	1,729.59	6.48	65822	23	3.6	Hang Off Point = 6.48 m		
CHU	1	199	0.06	1,729.65	6.42	65824	23	3.6	PUW=		
RT	1		0.65	1,730.30	5.77	65843	23	3.6	SOW=		
LJ	1	200	6.73	1,737.03	-0.96	66042	23	3.6	Tomar Pesos Registrar		
TBG 4 1/2" 10.5#/ft L-80 CR-13 SEC Torque (ft.lbs) : Min - 3996 / Opt 4440 / Max 4884											

		CASING TALLY							Rig :	ODE-39
		Well :	AP-225							
		Date :	16-May-07							
Stick up:	1.22 m	TD :	606.00 m	Rat hole	3.33 m	Total Joints	46			
Total Length	603.89 m	Casing Ø:	7 in.	Mud weight:	1.09 SG	Joints to RIH	42			
		Shoe at:	602.67 m	Hook weight:	20,000 lbs	Excess Joints	4			
Type	Grade	Weight	OD	ID	Ext Vol	Steel Vol.	Torq Min	Torq Opt	Torq Max	
1	N80 - SEC	23 lbs/ft	7.000 in.	6.366 in.	25.07 l/m	4.53 l/m	6255	6,950 ft. lbs	7645	
2										
3										
4										
Joint #	Type #	Order #	Joint Length (m)	Cumul. Length (m)	Distance to RT (m)	Hook Load (Lbs)	Mud Gain bbl	m3	Remarks	
Float Shoe	1	1	0.46	0.46	602.21	20030	0	0.0	Testear	
1	1	2	14.40	14.86	587.81	20966	0	0.1	C1 + Stp Rng (3 m del Zapato)	
2	1	3	14.24	29.10	573.57	21892	1	0.1	C2 + Stp Rng al Centro	
Float Collar	1	4	0.40	29.50	573.17	21918	1	0.1	Testear - C3 + Stp Rng (3 m Collar)	
3	1	5	14.44	43.94	558.73	22856	1	0.2	C4 + Stp Rng	
4	1	6	13.86	57.80	544.87	23757	2	0.3	C5 + Stp Rng	
5	1	7	13.88	71.68	530.99	24660	2	0.3	C6 + Stp Rng	
6	1	8	14.16	85.84	516.83	25580	2	0.4	C7 + Stp Rng	
7	1	9	14.30	100.14	502.53	26510	3	0.5	C8 + Stp Rng	
8	1	10	14.27	114.41	488.26	27437	3	0.5		
9	1	11	14.34	128.75	473.92	28369	4	0.6		
10	1	12	14.34	143.09	459.58	29302	4	0.6		
11	1	13	14.26	157.35	445.32	30229	4	0.7		
12	1	14	14.33	171.68	430.99	31160	5	0.8	C9 + Stp Rng	
13	1	15	14.29	185.97	416.70	32089	5	0.8		
14	1	16	14.27	200.24	402.43	33017	6	0.9		
15	1	17	14.23	214.47	388.20	33942	6	1.0		
16	1	18	14.32	228.79	373.88	34872	7	1.0	C10 + Stp Rng	
17	1	19	14.20	242.99	359.68	35796	7	1.1		
18	1	20	14.34	257.33	345.34	36728	7	1.2		
19	1	21	14.39	271.72	330.95	37663	8	1.2		
20	1	22	14.31	286.03	316.64	38593	8	1.3		
21	1	23	14.97	301.00	301.67	39566	9	1.4	C11 + Stp Rng	
22	1	24	14.20	315.20	287.47	40490	9	1.4		
23	1	25	13.22	328.42	274.25	41349	9	1.5		
24	1	26	13.52	341.94	260.73	42228	10	1.6		
25	1	27	13.53	355.47	247.20	43107	10	1.6		
26	1	28	14.28	369.75	232.92	44036	11	1.7	C12 + Stp Rng	
27	1	29	14.31	384.06	218.61	44966	11	1.7		
28	1	30	13.87	397.93	204.74	45867	11	1.8		
29	1	31	14.03	411.96	190.71	46779	12	1.9		
30	1	32	14.26	426.22	176.45	47706	12	1.9		
31	1	33	14.32	440.54	162.13	48637	13	2.0	C13 + Stp Rng	
32	1	34	13.87	454.41	148.26	49539	13	2.1		
33	1	35	13.78	468.19	134.48	50435	13	2.1		
34	1	36	14.33	482.52	120.15	51366	14	2.2		
35	1	37	13.81	496.33	106.34	52264	14	2.2		
36	1	38	14.10	510.43	92.24	53180	15	2.3	C14 + Stp Rng	
37	1	39	14.29	524.72	77.95	54109	15	2.4		
38	1	40	14.29	539.01	63.66	55038	15	2.4		
39	1	41	14.29	553.30	49.37	55967	16	2.5		
40	1	42	14.07	567.37	35.30	56882	16	2.6		
41	1	43	14.29	581.66	21.01	57811	17	2.6	C15 + Stp Rng	
42	1	44	14.26	595.92	6.75	58738	17	2.7		
WHDown	1	45	0.17	596.09	6.58	58749	17	2.7	Hang off point=6.58 m	
WHUp	1		0.46	596.55	6.12	58779	17	2.7	Tomar Pesos	
L-Joint+RTool	1	46	7.34	603.89	-1.22	59256	17	2.7		
TBG 7" 23#/ft N-80 SEC Torque (ft.lbs) : Min - 6255 / Opt 6950 / Max 7645										
Total 7" Casing 46 Tubos Total 7" a Bajar 42 Tubos										
Total 7" Sobrante 4 Tubos = (43 x 14.32m) - (44 x 13.83m) - (6 x 13.64m) - (46 x 14.33m)										

	<p style="text-align: center;"><u>END OF ACTIVITY REPORT</u></p> <p style="text-align: center;">AGUADA PICHANA FIELD - Development Onshore Argentina</p>	<p><u>Well</u> : AP-225</p> <p><u>Rig</u> : ODE-39</p> <p><u>Start date</u> : 10/05/2007</p> <p><u>End date</u> : 24/05/2007</p>
---	--	--

8) CEMENTING REPORT

TOTAL AUSTRAL				CEMENTING 4 1/2" tbg				Report N° 2		DATE: 24-May-07		AP-225						
Casing to be Cemented 4.5 inch								Cement Job type		Surface casing								
Casing shoe	1736	mMD	1736	mVD	Mud type	WBM	SG	1.12		BHST	79	°C						
Drilling Size	6 1/8	inch			LOT / FIT	-	EMW	at	-	BHCT	46	°C						
TD	1739	mMD	1739	mVD	Pore press.	-	EMW	at	-	API schedule	-							
Prev casing	7	inch	23	lbs/ft	Format. frac	-	EMW	at	-	-Pressure	bars							
Prev csg shoe	603	mMD	603	mVD						-Temperature	bars							
Laboratory fluids design																		
Products, additives, water			Unit	SPACERS			SLURRIES			Characteristics			SLURRIES					
				n°1	n°2	n°3	n°1	n°2		n°1	n°2							
Cement G	MT						1	1	Specific gravity	SG	1.15	1.90						
Fresh water	lt						1,323	381	Thickening Time :	40BC	02:52 hs							
Halad - 477	kq						20		Thickening Time:	70BC	04:30 hs +	02:58 hs						
DAIR 3000L	lt						2	2	Thickening Time:	100BC	03:02 hs							
CFR-3	kq						4	20	Free Water % :	vertical								
Microblock	kq							70	Free Water % :	45°								
HR-5	kq							1	Fluid loss ml 1000 psi @ 45 °C	136	22							
Tuned Light	kq						700		Yield m3 slurry/ton cmt	2.65	0.81							
Tuned Spacer	l	1000																
SSA 1	kq	375							Compress Strength @ 65 C	50 psi	07:35 hs	02:27 hs						
Halad - 567L	kq							20		500 psi	03:09 hs							
SEM-7	lt	10	10							2633 psi	24:11 hs							
Fe 2	kq	7	32							362 psi	22:57 hs							
Mud Flush	lt		1000															
Super Flush 101				1000														
Cloruro Calcio							10											
Final volume or Yield																		
Rheologies (laboratory / on site)																		
FLUIDS	T°	SG	F300	F200	F100	F60	F30	F6	F3	G0	G10		PV	YV	n	K		
Mud		1.12																
Spacer1		1.2																
Spacer2		1.02																
Lead	75 F	1.15	107	75	45	36	24	14					93	14	0.74	0.81		
Tail	75 F	1.90	162	125	77	56	29	14					127.5	34.5	0.70	1.71		
Mud	80	1.12	29	20	14		4	3		3	8		17	12				
Thin Mud																		
Spacer1		0.00																
Spacer2		1.02																
Lead		1.15													#DIV/0!	#DIV/0!		
Tail		1.90													#DIV/0!			
Products used and cost														Operation summary				
Products	Unit	SPACERS			SLURRIES			Unit price	Cost	Operation break down		Volume m3	Flow L/mn	Press bars	Time mn			
		n°1	n°2	n°3	Lead	Tail												
Cement G	MT				4.45	2.75	390.00	1072.50		Circulation		900	69	200				
Fresh water	l				5.886	1.047				Batch mixing		14.0			120			
Tuned Light	m3				11.8		1275.00	15045.65		Test Lines				355	15			
Halad-447	kq				100		12.75	1275.00		Spacers		10.3	960	69	21			
CFR-3	kq				18	55	10.20	744.60		Lead cement		11.81	880	69	16			
D-Air 4000L	l	9		20	9	11.22	426.36	426.36		Tail cement		2.21	880	62	3			
Microblock	l				208	5.10	1060.80	1060.80		Displacement		14.38	880	75	25			
Halad-567 LXP	l				60	22.95	1377.00	1377.00										
HR-5	kg				3	10.20	30.60											
Tuned Spacer	l	6400				0.78	4961.28											
Silice	kg	1500				0.51	765.00											
Sem 7	l	86	89	15		10.20	1938.00											
Fe 2	kg	275	50			3.57	1160.25											
KCl	kg	200				0.77	153.00											
Super Flush 101(c/e)	l		2400			0.61	1468.80			Total displac.				69				
Cloruro Calcio	kg		100			1.02	102.00			Pressure test				213				
Mud Flush	l	8800				0.09	807.84											
Service							11127.00	11127.00										
Adit Serv							168.00	168.00										
Total cost		2666.8	7066.6	1723.8	18464.2	4202.9	USD	43,683.68	Lead		6.25		10%					
Material used on site	Fabrication			Halliburton Batch Mixer, 100 bbls x 2					Tail		6.21		10%					
	Silos			Bulk Transport, 660 cuft x 2														
	Displacement			Halliburton HT 400, 20 bbls displacement tanks.														
	Pits			Halliburton Tanks														
	Van for data acquisition																	
Comments	Normal Drilling. Run 30 bow centralizers 3.5". Test Lines. Drop Calibrator Plug. Pump 20 bbl de Mud Flush + 40 bbl of Tuned Spacer + 31.7 bbl Mud Flush.. Test TBG 10 min OK. W/3170 psi, rupture fusable disk. Pumping 5 bbl Mud Flush + 30 bbl Superflush 101. Drop bottom plug. Pump 74.5 bbl of 1.15 SG Lead Slurry and 14 bbl of 1.9 SG tail slurry. Drop top plug. Displace with 90.4 Bbl of water. Final pressure: 1090 psi, bump plug: Ok. Test tubing w/1700 psi. Flow back: 0.5 bbl. Floats OK. Good return during job.													Rig	ODE 39			
Invoicing Halliburton USD	43,683.68	* total c/discounts and split													Cement Contract	Halliburton		

PARTE DE OPERACIONES DE CEMENTACION Y BOMBEO

DISTRITO:	NEUQUEN	CMPTO:	NEUQUEN	FECHA:	24-May-07
YACIMIENTO:	AGUADA PICHANA	POZO:	AP-225	PROV.:	NEUQUEN
CLIENTE:	TOTAL AUSTRAL	EQUIPO DE:	ODE-39	DISTANCIA:	140 Km
SOLICITADO POR:	Victor Barros	RECIDIDO POR:	Reynaldo Villalva	HORA DE LLAMADA:	17:00 hs 23 Mayo
HORA DE LLEGADA:	19:00 hs - 23 Mayo	INICIO:	06:30 hs - 24 May	TERMINO:	10:00 hs
OPERATION TIME:	03:50 hs	LOST TIME:		STAND BY:	

Datos del Pozo:						Datos de la Tubería		
Prof. Final:	1739 mts	Tope:	453 mts	Diámetro y Tipo:	4 1/2	Peso Casing:	10.50	
Diámetro Promedio:	6.21	Den. Lodo:	1.12 SG	Prof. del Zapato:	1736.07 mts	Profundidad DV:	-	
Reología Lodo:	17	VP	PF	Prof. del Collar:	1716.59 mts	Tipo Liner:	-	
Tipo de Lodo:	Polynox	Geles:	3 - 8	Prof. Aro de Tope:	-	Diametro Liner:	-	
Prof. de Barras:	-	Punzados:	-	Prof. Hta	-	Profundidad Liner:	-	

Tipo de Operación: CEMENTACION TUBING PRODUCCION 4 1/2"					
Presiones:	Inicial: 1000 psi	Final: 1090 psi	Tope tapón: 1700 psi		
Caudales:	Tratamiento: 6 Bbl/min		Desplazamiento: 0.5 - 5 - 4 - 2 Bbl/min		

Descripción del bombeo:						Volumenes	Densidades
Spacer 1	Mud Flush					20.0 Bbl	1.02 SG
Spacer 2	Tuned Spacer					40.0 Bbl	1.20 SG
Spacer 3	Mud Flush					35.0 Bbl	1.02 SG
Spacer 4	Aqua + ClCa2					5.0 Bbl	1.08 SG
Spacer 5	Aqua Fresca					5.0 Bbl	1.02 SG
Spacer 6	Super Flush 101					15.0 Bbl	1.20 SG
Spacer 7	Aqua Fresca					5.0 Bbl	1.02 SG
Lead Slurry	Cemento "G" + 2.00% Halad-447 + 70.00% Tuned Light + 0.10 l/bol D-Air 4000L + 0.40% CFR-3					74.3 Bbl	1.15 SG
Tail Slurry	Cemento "G" + 1.0 L/bol Halad 567L + 2.00% CFR 3 + 3.5 L/bol Microblock + 0.10 l/bol D Air 4000L + 0.10% HR-5					13.9 Bbl	1.90 SG
Displacement	Aqua Filtrada					90.4 Bbl	1.00 SG

Materiales:						Elementos de Entubacion:		Equipos:	
TIPO	CANTIDAD	UNIDADES	HES	CLIENTE	TIPO	CANT.	TIPO	OPERADOR	
CEMENTO "G"	55	bolsas	x				432 - 78515	ADC	L. Campo
Tuned Light	11.8	m³	x				435-B-47	MIXER	H. Retamal
Halad-447	100.0	Kg	x				358 - 78511	MIXER	H. Rodriguez
CFR-3	73.0	Kg	x				346 - BM86	BULK	A. Ibarguen
D-Air 4000L	38.0	Litros	x				Cont -BM-158	BULK	C. Olea
Microblock	208.0	Litros	x				325-TR 106	CISTERNA	M. Diaz
Halad-567 LXP	60.0	Litros	x				322 - FR 500	CISTERNA	E. Montero
HR-5	3.0	Kg	x				AV-1832	COMPUVAN	S. Teruelo
Tuned Spacer	6400.0	Litros	x				Cont	PICK UP	R. Villalva
Silice	1500.0	Kg	x				AV-1828	PICK UP	S. Alvarez
Sem 7	190.0	Litros	x						
Fe 2	325.0	Kg	x						
KCl	200.0	Kg	x						
Super Flush 101(c/ espaciad)	2400.0	Litros	x						
Cloruro Calcio	100.0	Kg	x						
Mud Flush	8800.0	Litros							

TIEMPO	DETALLE	CAUDAL BPM	PRESIONES Csg (PSI)	OBSERVACIONES
19:00 hs - 23May	Llega a locacion y espera orden para ingresar			
20:00 hs	Arma equipos y prepara colchones + agua de mezcla.			Almacena Agua Filtrada de Desplaza en Tanque de HES
04:00 hs	Finaliza de entubar. Conecta cabeza de circulacion. Circula compania DLS.	900 l/min	1050 psi	Circula normal
06:30 hs	Realiza reunion de seguridad y trabajo. Prueba lineas con 500/ 5000 psi OK.		5000 psi	
07:00 hs	Comienza a mezclar lechadas en Batch Mixer. Continua circulando pozo.	900 l/min	1050 psi	
07:55 hs	Monta cabeza c/ tpn inf cargado. Bombea 20 bbl de Mud Flush+ 40 bbl Tuned Spacer.	960 l/min	1000 psi	
08:18 hs	Bombea 31.7 bbl Mud Flush. Llega Tpn Calibrador a Collar. Test c/ 2550-3050 psi OK	880 l/min	3050 psi	Test TBG OK
08:35 hs	Bombea resto de Mud Flush (5 bbl) + Secuencia obturante Superflush (30 bbl)	880 l/min	900 psi	Tpn rompe c/ 3170 psi
08:51 hs	Lanza Tpn Inferior y bombea 74.5 bbl de Lech Relleno 1.15 SG+14 bbl Lech Ppal 1.9 SG.	800 l/min	900 psi	
09:14 hs	Lava Lineas c/Agua Dulce y Salmuera. Lanza Tapon Superior.			
09:20 hs	Desplaza con 90.4 bbl de Salmuera Filtrada.	880 - 320 l/min	1090 psi	
09:45 hs	Tope tapon (ok). Registra 3 min de prueba OK		1700 psi	
10:00 hs	Descarga presión. Collar Cierra (ok). Retorna 0.5 bbl..			
10:15 hs	Finaliza operacion. Desmonta equipos y lineas. Retira de locacion.			

DATOS ADICIONALES SOBRE LA OPERACION:

Tiempo de circulación antes de Cementar:

3.5 hs
0:00
no
despues
normal
si

Caudal y presión de Circulación:

900 l/min	1050 psi
30	bow
si	
si	
si	
60 min	
25 min	

Tiempo sin circular previo a Cementar:

Cantidad de centralizadores y tipo:

Reciprocación en la circulación previa y durante el trabajo:

Hizo tope tapón?:

Fué el tapon de fondo arrojado antes o despues de colchones?:

Accionó el collar de Retención?:

Circuló durante el trabajo?:

Circuló durante el trabajo?:

Se usó Batch Mixer?:

Tiempo total de mezclado:

COMENTARIOS: _____

Tiempo de desplazamiento:

POR EL CLIENTE:

Victor Barros

partopcem.xls

POR HALLIBURTON ARGENTINA :

FO-ARG-HES-CEM-010-Rev. D 28/09/2004

Reynaldo Villalva

Sergio Alvarez

AP 225 - Cement TBG 4.5"



Customer: TOTAL AUSTRAL SA
Well Description: AP-225 - 4.5"

Job Date:
TOTAL Rep: V. Barros - C. Contreras

24-May-2007

Sales Order #:
HASA Rep: Villalva - Alvarez

HALLIBURTON
OptiCem v6.1.1
24-May-07 09:56

TOTAL AUSTRAL				CEMENTING 7" csg				Report N° 1		DATE: 14-02-08		AP-225		
Casing to be Cemented 7 inch								Cement Job type		Surface casing				
Casing shoe	602.67	mMD	602.67	mVD	Mud type	WBM	SG	1.10	at	-	mVD	BHST	not record °C	
Drilling Size	8 3/4	inch			LOT / FIT	EMW			at	-	mVD	BHCT	not record °C	
TD	606.0	mMD	608	mVD	Pore press.	-	EMW		at	-	mVD	API schedule	-	
Prev casing		inch			Format. frac	-	EMW		at	-	mVD	-Pressure	70 bars	
Prev csg shoe		mMD		mVD								-Temperature	15 °C	
Laboratory fluids design														
Products, additives, water			Unit	SPACERS		SLURRIES		Characteristics			SLURRIES			
				n°1	n°2	n°1	n°2				n°1	n°2		
Cement G		MT				4.2	6.85	SG	1.50		1.90			
Fresh water		l	4767.00			4.545	3.054	Thickening Time :	50BC	+5:00				
Halad - 447		kg					30	Thickening Time:	40BC					
Bentonita Prehidratada		kg				125		Thickening Time:	70BC		7:10			
Cloruro de Calcio		kg				100		Free Water % :	vertical	0	-			
D-Air 3000L		lt				8	11	Free Water % :	45°	ND	ND			
KCl		kg						Fluid loss ml 1000 psi	@ 31 °C	ND	136			
								Yield m3 slurry/ton cmt		1.4256	0.7668			
								Compress Strength @ 46 C						
								50 psi		01:33				
								500 psi		04:49				
								3287 psi	-	24:20				
								451 psi	34:02					
Final volume or Yield														
Rheologies (laboratory / on site)														
FLUIDS	T°	SG	F300	F200	F100	F60	F30	F6	F3	G0	G10	PV	YV	
Mud												n	K	
Spacer1														
Spacer2														
Lead	24	1.50	58	44	36	31	24	20			33	25	0.29 7.72	
Tail	24	1.90	76	57	41	34	27	20			52.5	23.5	0.48 3.14	
Mud	50	1.1									15	14		
Thin Mud														
Spacer1														
Spacer2														
Lead												#DIV/0!		
Tail												#DIV/0!	#DIV/0!	
Products used and cost														
Products		Unit	SPACERS		SLURRIES		Unit price	Cost		Operation break down	Volume m3	Flow L/mn	Press bars	Time mn
Cement G	MT		n°1	n°2	Lead	Tail	Top job			Circulation		1100	41	120
Fresh water	m³	4.8			4.65	6.85		390.00	4485.00	Batch mixing	11.24			
Halad - 447	kg					25		12.75	318.75	Test Lines			34-276	15
Bentonita	kg				125			0.26	31.88	Spacers	4.77	960	28	5
Cloruro de Calcio	kg				100			1.02	102.00	Lead cement	5.99	960	17	8
D-Air 4000L	lt				11	8		11.22	213.18	Tail cement	5.26	960	14	6
										Displacement	74.23	960-420	72	20
										Total displac.				
										Pressure test				214
Services														
Adit Services										Slurries volumes excess (%)				
Total cost						2070.8	3080.0		\$ 13,798.81	Caliper	OR/AND	Excess		
Material used on site	Fabrication		Halliburton Batch Mixer, 100 bbls.											40%
	Silos		Bulk Transport, 660 cuft.											10%
	Displacement		Halliburton HT 400, 20 bbls displacement tanks											
	Pits													
Comments	Drilling normally. Run 15 bow centralizers 7". Lead Cement Volume = Bit Diameter + 40% Excess. Tail Cement Volume = Bit Diameter + 10% Excess. Pump 30 bbl of water and drop bottom plug. Pump 37.7 bbl 1.5 SG lead slurry. Pump 33 bbl 1.9 SG tail slurry. Drop top plug. Displace with 75 bbl of water. Final pressure: 1050 psi. bump plug: 3000 psi. Flow back: 0.5 bbl. Floats OK. Cement to surface when displacing 60 bbl of mud.													
Invoicing Halliburton USD	13,798.81			* total c/discounts and split										
										Rig	DLS-147			
										Cement Contract	Halliburton			

PARTDE OPERACIONES DE CEMENTACION Y BOMBEO

DISTRITO:	NEUQUEN	CMPTO:	NEUQUEN	FECHA:	17-May-2007
YACIMIENTO:	AGUADA PICHANA	POZO:	AP-225	PROV.:	NEUQUEN
CLIENTE:	TOTA	EQUIPO DE:	ODE 39	DISTANCIA:	145 Km
SOLICITADO POR:	Victor Barros	RECIBIDO POR:	R. Tapia	HORA DE LLAMADA:	14:00 - 16 mayo
HORA DE LLEGADA:	14:00 hs - 16 Mayo	INICIO:	13:00 hs - 17 Mayo	TERMINO:	15:30 hs
OPERATION TIME:	2.5 hs	LOST TIME:	0	STAND BY:	0

Datos del Pozo:		Datos de la Tubería			
Prof. Final:	606.00	Tope:	Superficie	Diámetro y Tipo:	7" N-80
Diámetro Promedio:	8 1/2	Den. Lodo:	1.10 SG	Prof. del Zapato:	602.67 mts
Reología Lodo:	15	VP	PF	Prof. del Collar:	573.17 mts
Tipo de Lodo:	POLYNOK	Tubing :	-	Prof. Aro de Tope:	-
Prof. de Barras:		Punzados:		Prof. Hta	

Tipo de Operación		CEMENTACION CANERIA SUPERFICIE 7"			
Presiones:	Incial:	400	psi	Final:	1050 psi
Caudales:	Tratamiento:	6	lts/min	Tope tapón:	3100 psi
				Desplazamiento:	7 - 2 Bbl/min

Descripción del bombeo:		Volumenes	Densidades
Spacer 1	Aqua	30.0 bbl	1.00 SG
Spacer 2			
Spacer 3			
Spacer 4			
Spacer 5			
Lead Slurry	Cemento "G" + 3.00% Bentonita Preh.+ 2.50% Cloruro de Calcio + 0.10 l/bol D-Air 3000L	37.7 bbl	1.50 SG
Tail Slurry	Cemento "G" + 0.40% Halad 447 + 0.10 l/bol D-Air 3000L	33.1 bbl	1.90 SG
Displacement	Aqua	75.0 bbl	1.00 SG

Materiales:		Elementos de Entubacion:				Equipos:			
TIPO	CANTIDAD	UNIDADES	HES	CLIENTE	TIPO	CANT.	TIPO	OPERADOR	
CEMENTO "G"	230	bolsas	x		ADC	432-78515	Campos L.		
Halad 447	25	kg	x		MIXER	435-B047	Hector Retamal		
Cloruro de Calcio	100	kg	x		BULK	436 BM86	Marrero J.		
D-Air 3000L	19	lts	x		Vann	1832	Arias G		
Bentonita Prehidratada	125	kg	X		Unid. Liviana	1844	Paez G.		
					Unid. Liviana	1828	Alvarez S.		
					Unid. Liviana	CONT	Reynaldo Villalva		

Registro de la Operación:

TIEMPO	DETALLE	CAUDAL BPM	PRESIONES Csg (PSI)	OBSERVACIONES
21:30hs 16 Abril	Llega a locacion			
07:00 hs-17 Mayo	Arma equipos y linea. Prepara agua de mezcla			
12:00 hs	Finaliza entubación. Monta cabeza c/ tapones cargados. Cia DLS circula pozo.	1100 l/min	600 psi	Circula normal
13:00 hs	Realiza reunion de seg. y trabajo. Prueba lineas con 500/4000 psi por 10 min ok			
13:15 hs	Comienza a mezclar lechadas. Continua circulando	1100 l/min	600 psi	
14:15 hs	Bombea 30 bbl de agua	6 bpm	400 psi	
14:21 hs	Lanza Tapon Inferior + bombea 37.7 bbl lechada 1.5 s.g	6 bpm	250 psi	
14:29 hs	Bombea 33.1 bbl lechada principal 1.9 s.g.	6 bpm	200 psi	
14:35 hs	Lanza tapon sup (verifica abriendo cabeza). Desplaza con 75 bbl de agua.	7 - 2 bpm	1050 psi	Retorna cemento desde los 60 bbl
15:01 hs	Tope tapon incrementa presion a 1600 y 3000 psi. Chequea csg 10 min OK		3000 psi	de desplazamiento. Ecuializa a
15:14 hs	Se desfoga y retorna 0.5 bbl. Cierran elementos de flotacion ok			27 bbl de desplazamiento
15:30 hs	Finaliza operacion. Desmonta linea y equipos.			

DATOS ADICIONALES SOBRE LA OPERACION:

Tiempo de circulación antes de Cementar:

120 min

Caudal y presión de Circulación:

5 min

Cantidad de centralizadores y tipo:

no

Hizo tope tapón?:

despues

Acciónó el collar de Retención?:

normal

Circuló durante el trabajo?:

si

Tiempo total de mezclado:

1100 l/min

600 psi

bow

15

si

si

si

60 min

20 min

COMENTARIOS:

POR EL CLIENTE:

partopecem.xls

Victor Barros

POR HALLIBURTON ARGENTINA :


FO-ARG-HES-CEM-010-Rev. D 28/09/2004

Jose Pacheco

Reynaldo Villalva

Sergio Alvarez

AP 225 - CSG 7in -



Customer: TOTAL
Well Description: AP 225 - CSG 7"

Job Date: 17-May-2007
Cust Rep: V. Barros HASA Rep

Sales Order #: Paez - Villalva - Alvarez

HALLIBURTON
OptiCem v6.1.1
17-May-07 15:19



END OF ACTIVITY REPORT

**AGUADA PICHANA FIELD - Development
Onshore Argentina**

Well : AP-225
Rig : ODE-39
Start date : 10/05/2007
End date : 24/05/2007

9) SAFETY



TOTAL Austral

Rig Safety Summary

Well Name: AP-225

Country : Argentina Field : AGUADA PICHANA Platform : N/A	Slot : North : East :	Water Depth : Location : Onshore Well shape : Vert	Activity : DEV N° 1 Start Date : 5/10/2007 End Date : 5/24/2007	Total AFE+Supp (Loc) : Field Est (Loc) : 1,178,873 Final Depth : 5,705.4
---	-----------------------	---	---	--

Activity Achievement

Rig/WS Unit

Rig/Unit Name	Rig/Unit Type	Parent Contract	Local Contract	RKB Elev/MSL (ft)	Start Date	End Date
ODE-39	MLR	Others	ODE	22.01	5/10/2007	

Safety Incidents

Incident									
Date	Type	Parent Company	Immediate Cause	Fundamental Cause	Fatality? No	Fatality Number	Lost time? No	Lost Days	

Severity									
HR Severity	HP Severity	MR Severity	MP Severity	ER Severity	EP Severity	CR Severity	CP Severity		

Comment

STOP Cards Submitted

Start Date	Parent Company	Quantity	Comment
5/11/2007 00:00	Contractor	4	
5/11/2007 00:00	Halliburton	5	
5/11/2007 00:00	Total	2	
5/12/2007 00:00	Others	3	
5/13/2007 00:00	Contractor	4	
5/14/2007 00:00	Halliburton	1	
5/14/2007 00:00	Others	5	
5/15/2007 00:00	Total	3	
5/16/2007 00:00	Total	1	
5/17/2007 00:00	Weatherford	8	
5/18/2007 00:00	Halliburton	4	
5/19/2007 00:00	Geoservices	2	
5/19/2007 00:00	Others	1	
5/19/2007 00:00	Total	1	
5/20/2007 00:00	Contractor	1	
5/20/2007 00:00	Halliburton	1	
5/20/2007 00:00	Others	1	
5/21/2007 00:00	Contractor	1	
5/21/2007 00:00	Total	1	
5/22/2007 00:00	Contractor	1	
5/22/2007 00:00	Schlumberger	4	
5/23/2007 00:00	Others	1	
5/23/2007 00:00	Total	1	
5/24/2007 00:00	Weatherford	3	

BOP Tests, Safety Drills and Meetings

Date	Type	Comment
5/10/2007 14:15	PJSM DTM	
5/11/2007 08:15	PJSM DTM	
5/12/2007 08:15	PJSM DTM	
5/13/2007 08:15	PJSM DTM	
5/14/2007 08:15	PJSM DTM	
5/14/2007 12:15	PJSM Mast	
5/15/2007 08:00	Toolbox Meeting	
5/15/2007 19:30	Toolbox Meeting	
5/16/2007 08:00	Toolbox Meeting	
5/16/2007 20:00	Toolbox Meeting	
5/17/2007 06:45	PJSM Csg	
5/17/2007 14:00	PJSM Cmt	
5/17/2007 16:15	PJSM	N/U BOP
5/18/2007 05:15	BOP's Test	
5/18/2007 08:00	Toolbox Meeting	
5/18/2007 14:00	Kick Drill	
5/19/2007 08:00	Toolbox Meeting	
5/19/2007 20:00	Toolbox Meeting	
5/20/2007 08:00	Toolbox Meeting	
5/20/2007 19:00	Weekly Meeting	
5/20/2007 20:00	Toolbox Meeting	
5/21/2007 08:00	Toolbox Meeting	

**TOTAL Austral****Rig Safety Summary****Well Name: AP-225**

Country : Argentina	Slot :	Water Depth :	Activity : DEV N° 1	Total AFE+Supp (Loc) :
Field : AGUADA PICHANA	North :	Location : Onshore	Start Date : 5/10/2007	Field Est (Loc) : 1,178,873
Platform : N/A	East :	Well shape : Vert	End Date : 5/24/2007	Final Depth : 5,705.4

BOP Tests, Safety Drills and Meetings

Date	Type	Comment
5/21/2007 20:00	Toolbox Meeting	
5/22/2007 04:15	PJSM Logg Job	
5/22/2007 08:00	Toolbox Meeting	
5/22/2007 20:00	Toolbox Meeting	
5/23/2007 02:45	Pre-Job Meeting	
5/23/2007 15:30	PJSM Run 4 1/2" Tbg	
5/23/2007 20:30	PJSM Run 4 1/2" Tbg	
5/24/2007 06:15	PJSM Cement Job	
5/24/2007 13:45	PJSM N/D BOP Stack	



END OF ACTIVITY REPORT

**AGUADA PICHANA FIELD - Development
Onshore Argentina**

Well : AP-225
Rig : ODE-39
Start date : 10/05/2007
End date : 24/05/2007

10) DAILY DRILLING REPORT



TOTAL Austral

Field :AGUADA PICHANA
Platform :N/A

Daily Drilling Report

Daily Summary :
Condition rig for moving to AP-225. R/D Weatherford Stab Master and Cat Walk.

6:00 am Status :
Wait on day light.

Planned Operation :
Rig move to AP-225.

Time Log

Start Time	Dur (hrs)	Comment	Code	Cum Dur (hrs)
02:00	0.25	Pre Job Safety Meeting DTM.	HSE	0.25
02:15	17.75	Condition Rig for moving from AP-228 to AP-225. Rig Down: 20 % Rig Move: 0 % Rig Up: 0 %	ASSY	18.00
20:00	4.00	Wait on day light.	DAY	22.00

Parameters

BHA No.	Bit Run	TFA (incl Noz) (in²)	Bit and Core Head Inventory	Type	Start (ftKB)	Int Depth (ft)	Drill Time (hrs)	Int ROP (ft/hr)	Cum Depth (ft)	Cum Drill Time (hrs)	WOB (kips)	SPP (psi)	Flow Rate (gpm)	RPM (rpm)	Drill Tq (ft-lbs)	Off Btm Tq (ft-lbs)	PU Str Wt (kips)	SO Str Wt (kips)	FRW (kips)

Drill String Runs

BHA No.	BHA

Rig :ODE-39, ODE

BOP Test

Type	Last Date	Next Date
BOP's Test		

PJSM N/D BOP Stack

Survey Data

MD (ftKB)	TVD (ftKB)	Incl (°)	Azm (°)	Branch
				AP-225

WellBore

Expected TD
5,705

Well Name: AP-225

Days w/o LTA : 99

Stop Cards

Parent Company	Quantity

MOVING, MOVING

Daily progress
Drilling Hours
Midnight depth

Date	Report number	5/10/2007
1		
Water Depth		
Activity Type & N°		DEV 1

Time Log

Safety Incidents
Date
Type

Remarks

Rig move equipment:

Cranes: 1 x 110 Ton
Gin Pole Trucks: 2
Low Bed Trucks: 3
Semi Trucks:
Fork Lift: 1

- Expended time used to R/D Weatherford Stab Master and Cat Walk 3 Hrs.
- Distance between locations 13 Km.

Mud

Mud Type	Density (...)	ECD (lb/...)	Mud Vol ...
OW R...	Solids...	Sand	LGS (%) HGS (%)
PV OR (cp)	YP OR (l...	YS Calc (...)	Marsh vi...
Filtrate (mL/30...)	HTHP Filt (mL/3...	Oil Cutti...	
Mf (mL)	Pf (mL)	Pm (mL)	pH
Gel 0 (lbf...)	Gel 10 (l...	Ca (mg/L)	Chlor (m...

Comment

Vol Add (bbl)	Vol Lost (bbl)	Final Volume (bbl)

Safety stocks

Main Stock Des	Unit	Consu...	Stock

Cost (USD)	Daily Cost : 263,125	Cumulative Cost : 263,125	Mud Costs
			Cost (Loc)
			Cum Field (Loc)

Bit Dull

Bit Dull

Date	Type	Weather Conditions	Support Vessels\H...	POB
5/10/2007	PJSM DTM	Wave Dir (°)	Wave Per (s)	Wave Ht (ft)
		Wind Spd (kn...)	Wind Dir (°)	Visibility (km)
		Supervisor	Current Spee...	Max Var Load...
		Victor Manuel Barros	Roll (°)	Pitch (°)
			Heave (ft)	T (low) (°F)

Drg Contractor

Operator - WS

Service Cies

15

4

6

Cumul POB :25



TOTAL Austral

Field :AGUADA PICHANA
Platform :N/A

Daily Drilling Report

Daily Summary :
Condition rig for moving. Rig Move to AP-225.

6:00 am Status :
Wait on day light.

Planned Operation :
Rig move to AP-225.

Time Log

Start Time	Dur (hrs)	Comment	Code	Cum Dur (hrs)
00:00	8.00	Wait on day light.	DAY	8.00
08:00	0.25	Pre Job Safety Meeting DTM.	HSE	8.25
08:15	11.75	Condition Rig for moving. Rig move to AP-225. Rig Down: 50 % Rig Move: 40 % Rig Up: 15 %	ASSY	20.00
20:00	4.00	Wait on day light.	DAY	24.00

Parameters

BHA No.	Bit Run	TFA (incl Noz) (in²)	Bit and Core Head Inventory	Type	Start (ftKB)	Int Depth (ft)	Drill Time (hrs)	Int ROP (ft/hr)	Cum Depth (ft)	Cum Drill Time (hrs)	WOB (kips)	SPP (psi)	Flow Rate (gpm)	RPM (rpm)	Drill Tq (ft-lbs)	Off Btm Tq (ft-lbs)	PU Str Wt (kips)	SO Str Wt (kips)	FRW (kips)

Drill String Runs

BHA No.	BHA

Date	Type
5/10/2007	PJSM DTM
5/11/2007	PJSM DTM

Supervisor
Victor Manuel Barros

Well Name: AP-225

Days w/o LTA : 100

Stop Cards

Parent Company	Quantity
Contractor	4
Halliburton	5
Total	2

MOVING, MOVING

Daily progress
Drilling Hours
Midnight depth

Date
Report number
Water Depth
Activity Type & N°

5/11/2007
2
DEV 1

Rig :ODE-39, ODE

BOP Test

Type	Last Date	Next Date
BOP's Test		
PJSM N/D BOP Stack		

Survey Data

MD (ftKB)	TVD (ftKB)	Incl (°)	Azm (°)	Branch
				AP-225

WellBore

Expected TD
5,705

Safety Incidents

Date	Type

Remarks

Rig move equipment:

Cranes: 1 x 110 Ton - 1 x 70 Ton
Gin Pole Trucks: 2
Low Bed Trucks: 8
Semi Trucks: 1
Fork Lift: 1

- Lowered Drawworks and Mast 15:30 Hs.

Mud

Mud Type	Density (...)	ECD (lb/...)	Mud Vol ...
OW R...	Solids...	Sand	LGS (%) HGS (%)

PV OR (cp)	YP OR (l...	YS Calc (...)	Marsh vi...
------------	-------------	---------------	-------------

Filtrate (mL/30...)	HTHP Filt (mL/3...	Oil Cutti...
---------------------	--------------------	--------------

Mf (mL)	Pf (mL)	Pm (mL)	pH
---------	---------	---------	----

Gel 0 (lbf...)	Gel 10 (l...	Ca (mg/L)	Chlor (m...
----------------	--------------	-----------	-------------

Comment

Vol Add (bbl)	Vol Lost (bbl)	Final Volume (bbl)

Safety stocks

Main Stock Des	Unit	Consu...	Stock

Cost (USD)

Daily Cost : 5,600
Cumulative Cost : 268,725

Mud Costs

Cost (Loc)
Cum Field (Loc)

Bit Dull

Bit Dull

Drill String Runs

BHA No.	BHA

Date	Type
5/10/2007	PJSM DTM
5/11/2007	PJSM DTM

Supervisor
Victor Manuel Barros

Weather Conditions

Wave Dir (°)	Wave Per (s)	Wave Ht (ft)

Wind Spd (kn...)	Wind Dir (°)	Visibility (km)

Current Spee...	Current Dir (°)	Max Var Load...

Roll (°)	Pitch (°)	Heave (ft)	T (low) (°F)

Support Vessels\H... POB

Vessel Name	Type	Type	Count
		Drg Contractor	24
		Operator - WS	3
		Service Cies	15

Cumul POB :42



TOTAL Austral

Field :AGUADA PICHANA
Platform :N/A

Daily Drilling Report

Daily Summary :
Rig Move to AP-225.

6:00 am Status :
Wait on day light.

Planned Operation :
Rig move to AP-225.

Time Log

Start Time	Dur (hrs)	Comment	Code	Cum Dur (hrs)
00:00	8.00	Wait on day light.	DAY	8.00
08:00	0.25	Pre Job Safety Meeting DTM.	HSE	8.25
08:15	11.75	Condition Rig for moving. Rig move to AP-225. Rig Down: 100 % Rig Move: 70 % Rig Up: 60 %	ASSY	20.00
20:00	4.00	Wait on day light.	DAY	24.00

Parameters

BHA No.	Bit Run	TFA (incl Noz) (in²)	Bit and Core Head Inventory	Type	Start (ftKB)	Int Depth (ft)	Drill Time (hrs)	Int ROP (ft/hr)	Cum Depth (ft)	Cum Drill Time (hrs)	WOB (kips)	SPP (psi)	Flow Rate (gpm)	RPM (rpm)	Drill Tq (ft-lbs)	Off Btm Tq (ft-lbs)	PU Str Wt (kips)	SO Str Wt (kips)	FRW (kips)

Drill String Runs

BHA No.	BHA

Date	Type
5/10/2007	PJSM DTM
5/11/2007	PJSM DTM
5/12/2007	PJSM DTM
	Supervisor
	Victor Manuel Barros

Well Name: AP-225

Days w/o LTA : 101

Stop Cards

Parent Company	Quantity
Others	3

MOVING, MOVING

Daily progress	
Drilling Hours	
Midnight depth	

Date	5/12/2007
Report number	3
Water Depth	
Activity Type & N°	DEV 1

Rig :ODE-39, ODE

BOP Test

Type	Last Date	Next Date
BOP's Test		

Survey Data

MD (ftKB)	TVD (ftKB)	Incl (°)	Azm (°)	Branch
				AP-225

WellBore

Expected TD	
5,705	

Days w/o LTA : 101

Stop Cards

Parent Company	Quantity
Others	3

MOVING, MOVING

Daily progress	
Drilling Hours	
Midnight depth	

Date	5/12/2007
Report number	3
Water Depth	
Activity Type & N°	DEV 1

Casing Strings

Main Nom OD (in)	Set Depth (ftKB)	Top Depth (ftKB)	Top Depth (TVD) (ftKB)	Formation Name
		3,894.4	3,893.2	Top Avile
		5,301.8	5,300.4	Top Upper Mulichinco
		5,367.5	5,366.0	Top Middle Mulichinco
		5,610.2	5,608.8	Top Lower Mulichinco

Formations

Next : 7" +/- 600 m	
---------------------	--

Remarks

Rig move equipment:

Cranes: 1 x 110 Ton - 1 x 70 Ton
Gin Pole Trucks: 4
Low Bed Trucks: 8
Semi Trucks: 7
Fork Lift: 1

Mud

Mud Type	Density (...)	ECD (lb/...)	Mud Vol ...
OW R...	Solids...	Sand	LGS (%) HGS (%)

PV OR (cp)	YP OR (l...	YS Calc (...)	Marsh vi...
------------	-------------	---------------	-------------

Filtrate (mL/30...)	HTHP Filt (mL/3...	Oil Cutti...
---------------------	--------------------	--------------

Mf (mL)	Pf (mL)	Pm (mL)	pH
---------	---------	---------	----

Gel 0 (lbf...)	Gel 10 (l...	Ca (mg/L)	Chlor (m...
----------------	--------------	-----------	-------------

Comment

Vol Add (bbl)	Vol Lost (bbl)	Final Volume (bbl)

Safety stocks

Main Stock Des	Unit	Consu...	Stock

Cost (USD)

Daily Cost : 5,600

Cumulative Cost : 274,325

Mud Costs

Cost (Loc)

Cum Field (Loc)

Bit Dull

Bit Dull

Vessel Name	Type	Type	Count
		Drg Contractor	24
		Operator - D&C	3
		Service Cies	6

Cumul POB :33



TOTAL Austral

Field :AGUADA PICHANA
Platform :N/A

Daily Drilling Report

Daily Summary :
Rig Move to AP-225.

6:00 am Status :
Wait on day light.

Planned Operation :
Rig move to AP-225.

Time Log

Start Time	Dur (hrs)	Comment	Code	Cum Dur (hrs)
00:00	8.00	Wait on day light.	DAY	8.00
08:00	0.25	Pre Job Safety Meeting DTM.	HSE	8.25
08:15	11.75	Rig move to AP-225. Rig Down: 100 % Rig Move: 100 % Rig Up: 80 %	ASSY	20.00
20:00	4.00	Wait on day light.	DAY	24.00

Parameters

BHA No.	Bit Run	TFA (incl Noz) (in²)	Bit and Core Head Inventory	Type	Start (ftKB)	Int Depth (ft)	Drill Time (hrs)	Int ROP (ft/hr)	Cum Depth (ft)	Cum Drill Time (hrs)	WOB (kips)	SPP (psi)	Flow Rate (gpm)	RPM (rpm)	Drill Tq (ft-lbs)	Off Btm Tq (ft-lbs)	PU Str Wt (kips)	SO Str Wt (kips)	FRW (kips)

Drill String Runs

BHA No.	BHA

Rig :ODE-39, ODE

BOP Test

Type	Last Date	Next Date
BOP's Test		

PJSM N/D BOP Stack

Survey Data

MD (ftKB)	TVD (ftKB)	Incl (°)	Azm (°)	Branch
				AP-225

WellBore

Expected TD
5,705

Well Name: AP-225

Days w/o LTA : 102

Stop Cards

Parent Company	Quantity
Contractor	4

MOVING, MOVING

Daily progress
Drilling Hours
Midnight depth

Date
Report number
Water Depth
Activity Type & N°
5/13/2007
4
DEV 1

Casing Strings

Formations

Main Nom OD (in)	Set Depth (ftKB)	Top Depth (ftKB)	Top Depth (TVD) (ftKB)	Formation Name
		3,894.4	3,893.2	Top Avile
		5,301.8	5,300.4	Top Upper Mulichinco
		5,367.5	5,366.0	Top Middle Mulichinco
		5,610.2	5,608.8	Top Lower Mulichinco

Next : 7" +/- 600 m

Remarks

Rig move equipment:

Cranes: 1 x 110 Ton - 1 x 70 Ton
Gin Pole Trucks: 3
Low Bed Trucks: 1
Fork Lift: 1

00:00 - 06:00 - Wait on day light.

Mud

Mud Type	Density (...)	ECD (lb/...)	Mud Vol ...
OW R...	Solids...	Sand	LGS (%) HGS (%)

PV OR (cp)	YP OR (l...	YS Calc (...)	Marsh vi...
------------	-------------	---------------	-------------

Filtrate (mL/30...	HTHP Filt (mL/3...	Oil Cutti...
--------------------	--------------------	--------------

Mf (mL)	Pf (mL)	Pm (mL)	pH
---------	---------	---------	----

Gel 0 (lbf...	Gel 10 (l...	Ca (mg/L)	Chlor (m...
---------------	--------------	-----------	-------------

Comment

Vol Add (bbl)	Vol Lost (bbl)	Final Volume (bbl)

Safety stocks

Main Stock Des	Unit	Consu...	Stock

Cost (USD)

Daily Cost : 5,600
Cumulative Cost : 279,925

Mud Costs

Cost (Loc)
Cum Field (Loc)

Bit Dull

Bit Dull

Date	Type
5/10/2007	PJSM DTM
5/11/2007	PJSM DTM
5/12/2007	PJSM DTM
5/13/2007	PJSM DTM
	Supervisor
	Victor Manuel Barros

Wave Dir (°)	Wave Per (s)	Wave Ht (ft)

Current Spee...	Current Dir (°)	Max Var Load...

Support Vessels\H...	POB
Vessel Name	Type
	Type
	Count

Drg Contractor 24

Operator - D&C 3

Service Cies 9

Cumul POB :36



TOTAL Austral

Field :AGUADA PICHANA
Platform :N/A

Daily Drilling Report

Rig :ODE-39, ODE

BOP Test

Type	Last Date	Next Date
BOP's Test		
PJSM N/D BOP Stack		

Survey Data

MD (ftKB)	TVD (ftKB)	Incl (°)	Azm (°)	Branch
				AP-225

WellBore

Expected TD	5,705
-------------	-------

Well Name: AP-225

Days w/o LTA : 103

Stop Cards

Parent Company	Quantity
Halliburton	1
Others	5

MOVING, MOVING

Daily progress	
Drilling Hours	
Midnight depth	

Date Report number	5/14/2007
Water Depth	5
Activity Type & N°	DEV 1

Daily Summary :
Complete Rig Up. Rise Mast and Drawworks. Condition rig prior to spud well.

6:00 am Status :
Condition rig prior to spud well.

Planned Operation :
Condition rig prior spud well. Perform pre spud test.

Time Log

Start Time	Dur (hrs)	Comment	Code	Cum Dur (hrs)
00:00	8.00	Wait on day light.	DAY	8.00
08:00	0.25	Pre Job Safety meeting on DTM operation.	HSE	8.25
08:15	15.75	Rig move to AP-225. Condition rig prior to spud well.....R1 Rig Down: 100 % Rig Move: 100 % Rig Up: 100 %	ASSY	24.00

Safety Incidents
Date Type

Expected TD

5,705

Remarks

Rig move equipment:

Cranes: 1 x 70 Ton

Gin Pole Trucks: 1

R1 - Condition Rig :

- Cumulate drilling water.
- Install mud pumps.
- Install mud pits.
- Raise Mast and Drawworks at 14 hs.
- R/U Weatherford Cat Walk.

00:00 - 06:00 - Condition rig prior to spud well.

- Prepare Mud :
- 30 m3 of Spud Mud.
- 75 m3 of Polinox Mud.
- R/U and M/U Swivel and Kelly.
- Install 4" and 2" HP lines.

Cost (USD)

Daily Cost : 5,600
Cumulative Cost : 285,525

Mud

Mud Type	Density (...)	ECD (lb/...)	Mud Vol ...
----------	---------------	--------------	-------------

OW R...	Solids...	Sand	LGS (%)	HGS (%)
---------	-----------	------	---------	---------

PV OR (cp)	YP OR (l...	YS Calc (...)	Marsh vi...
------------	-------------	---------------	-------------

Filtrate (mL/30...	HTHP Filt (mL/3...	Oil Cutti...
--------------------	--------------------	--------------

Mf (mL)	Pf (mL)	Pm (mL)	pH
---------	---------	---------	----

Gel 0 (lbf...	Gel 10 (l...	Ca (mg/L)	Chlor (m...
---------------	--------------	-----------	-------------

Comment

Vol Add (bbl)	Vol Lost (bbl)	Final Volume (bbl)

Safety stocks

Main Stock Des	Unit	Consu...	Stock
----------------	------	----------	-------

--	--	--	--

--	--	--	--

--	--	--	--

Parameters

BHA No.	Bit Run	TFA (incl Noz) (in²)	Bit and Core Head Inventory	Type	Start (ftKB)	Int Depth (ft)	Drill Time (hrs)	Int ROP (ft/hr)	Cum Depth (ft)	Cum Drill Time (hrs)	WOB (kips)	SPP (psi)	Flow Rate (gpm)	RPM (rpm)	Drill Tq (ft-lbs)	Off Btm Tq (ft-lbs)	PU Str Wt (kips)	SO Str Wt (kips)	FRW (kips)	Bit Dull
																			Bit Dull	

Drill String Runs

BHA No.	BHA

Date Type

5/12/2007 PJSM DTM

5/13/2007 PJSM DTM

5/14/2007 PJSM DTM

5/14/2007 PJSM Mast

Supervisor

Victor Manuel Barros

Weather Conditions

Wave Dir (°)

Wave Per (s)

Wave Ht (ft)

Wind Spd (kn...)

Wind Dir (°)

Visibility (km)

Current Spee...

Current Dir (°)

Max Var Load...

Roll (°)

Pitch (°)

Heave (ft)

T (low) (°F)

Support Vessels\H... POB

Vessel Name	Type	Type	Count
-------------	------	------	-------

		Drg Contractor	24
--	--	----------------	----

		Operator - WS	3
--	--	---------------	---

		Service Cies	13
--	--	--------------	----

		Cumul POB :40	
--	--	---------------	--



Daily Drilling Report

TOTAL Austral

Field :AGUADA PICHANA
Platform :N/A

Rig :ODE-39, ODE			
BOP Test			
Type	Last Date		Next Date
BOP's Test			
PJSM N/D BOP Stack			

Survey Data				WellBore
MD (ftKB)	TVD (ftKB)	Incl (°)	Azm (°)	Branch
252.62	252.62	0.50	0.00	AP-225
				Expected TD 5,705

Daily Summary :
Condition rig prior spud well. Perform pre spud test.

6:00 am Status :
Drill 8 3/4" to 291 m.

Planned Operation :
Drill 8 3/4" hole to +/- 600 m.

Time Log

Start Time	Dur (hrs)	Comment	Code	Cum Dur (hrs)
00:00	19.00	Condition Rig prior Spud AP-225 Well. Perform Pre Spud test.....R1	ASSY	19.
19:00	0.50	P/U and M/U 8 3/4" PDC Bit.	ASSY	19.
19:30	0.50	Pre Spud Meeting with drilling staff.	HSE	20.
20:00	1.75	Spud AP-225 Well. Drill 8 3/4" hole section from 0 m to 44 m.	DRL	21.
21:45	0.50	Perform C.O.M. test, transmission as follow: High..... 2.60 m overrun 10 seg Low..... 1.70 m overrun 25 seg	RIGMTN	22.
22:15	1.00	Drill 8 3/4" hole section from 44 m to 80 m. Close CP butterfly valve at 60 m. Continue drilling circulation through flow line.	DRL	23.
23:15	0.25	Displace hole with Polinox Mud.	CIRC1	23.
23:30	0.25	Cumulative Teledrift survey time.	DEVI	23.
23:45	0.25	Drill 8 3/4" hole section from 80 m to 100 m.	DRL	24.

Parameters

BHA No.	Bit Run	TFA (incl Noz) (in ²)	Bit and Core Head Inventory	Type	Start (ftKB)	Int Depth (ft)	Drill Time (hrs)	Int ROP (ft/hr)	Cum Depth (ft)
1		0.25	0.24in. MI-512 RX IX 2005	Drill Formation	8,200	200.00	2.00	100.1	8,200.00

Drill String Runs

BHA No.	BHA
1	Smith Mi 516 PX, Bit Sub w/ Float Valve, 6-1/2" Teledrift (1890), 1 x 6-1/2" Drill collar, 8-1/8" Stabilizer (#374), 8 x 6-1/2" Drill collar, XO, 8 x 4-3/4" Drill collar, 4-3/4" Hydraulic Jar (#1400-1359), 3 x 4-3/4" Drill collar, 12 x 3-1/2" UMPB

Date	Type
5/14/2007	PJSM DTM
5/14/2007	PJSM Mast
5/15/2007	Toolbox Meeting
5/15/2007	Toolbox Meeting
	Supervisor
Victor Manuel Barros	

Well Name: AP-225

Days w/o LTA : 104	
Stop Cards	
Parent Company	Quantity
Total	

8"3/4, DRILLING	
Daily progress	328.08
Drilling Hours	3.00
Midnight depth	328.1

Date	5/15/2007
Report number	6
Water Depth	
Activity Type & N°	DEV 1

Safety Incidents

Casing Strings		Formations		
Main Nom OD (in)	Set Depth (ftKB)	Top Depth (ftKB)	Top Depth (TVD) (ftKB)	Formation Name
		3,894.4	3,893.2	Top Avile
		5,301.8	5,300.4	Top Upper Mulichinco
		5,367.5	5,366.0	Top Middle Mulichinco
		5,610.2	5,608.8	Top Lower Mulichinco
Next : 7" +/- 600 m				

Remarks

R1- Condition Rig:

- Weld conductor pipe and connect flow line.
- Install emergency shower and wash eyes.
- Make ditches around mud pits and cellar.
- Install HP lines and test same at 5000 psi.
- R/U Swivel and Kelly.
- Prepare BHA on pipe racks.
- Prepare 30 m³ of Bentonite Base Mud.
- Prepare 100 m³ Polynox Mud.
- Stow 7" casing on pipe racks.
- Receive 8 3/4" hole section materials.
- R/U Weatherford Stab Master.

- Perform the following pre spud test:
 - Pits water tight.
 - Shakers screen function test.
 - Degasser function test.
 - Emergency shut down.
 - Emergency lights.
 - Emergency Showers and Wash eyes
 - Fire fighting equipment.
 - Monkey board escape line

00:00 -06:00 - Drill 8 3/4" hole from 100 m to 291 m
Take Teledrift survey at 95 m - 0.5°.
Take Teledrift survey at 149 m - 1°.
Take Teledrift survey at 295 m - 1°.

	M
	Mu
	Lin
	OV
	PV
	Fil
	Mf
	Ge
	Co
	Du
	V
	S
	M
	Ba
	Dri
	Die
9	Mud Costs
	Cost (Loc)
	11,112
	Cum Field (Loc)
	11,112

Safety stocks

Main Stock Des	Unit	Consu...	Stock
Baryte	kg	0.0	15,000.
Drilling Water	m³	30.0	120.
Diesel	L	2,300.0	26,800.

Bit Dull

	Bit Dull	
V (s)		
..	POB	
	Type	Count
Drlg Contractor		2
Operator - WS		
Service Cies		
Cumul POB :35		



TOTAL Austral

Field :AGUADA PICHANA
Platform :N/A

Daily Drilling Report

Rig :ODE-39, ODE

BOP Test

Type	Last Date	Next Date
BOP's Test		
PJSN N/D BOP Stack		

Survey Data

MD (ftKB)	TVD (ftKB)	Incl (°)	Azm (°)	Branch
488.85	488.82	1.00	0.00	AP-225
967.85	967.75	1.00	0.00	
1,502.62	1,502.45	1.00	0.00	
1,971.78	1,971.57	0.50	0.00	

WellBore

Expected TD	5,705

Daily Summary :
Drill 8 3/4" hole section to 606 m. Control trip to 80 m. RIH to 518 m. Tight spot 15 kips. Ream down to 549 m. RIH to 606 m. Circulate hole clean.

6:00 am Status :
R/U Weatherford casing equipment.

Planned Operation :
RIH 7" casing. Cement 7" casing.

Time Log

Start Time	Dur (hrs)	Comment	Code	Cum Dur (hrs)
00:00	13.00	Drill 8 3/4" hole section from 100 m to 606 m.	DRL	13.00
13:00	1.25	Cumulative Teledrift survey time.	DEVI	14.25
14:15	0.75	Cumulative rig service time: - Mecanic repair failure at Engine # 2. - Change out mud piston rubber Pump # 2.	RIGMTN	15.00
15:00	0.50	Sweep hole with 3 m3 of HiVisc pill. Circulate hole clean. FR= 2000 lts/min - SPP= 2100 psi.	CIRC1	15.50
15:30	4.75	Rack Kelly. Perform flow check. Set C.O.M. POOH from 606 m to 80 m.....R1	TRIP	20.25
20:15	2.00	RIH from 80 m to 518 m. Tight spot 15 kips.....R2	TRIP	22.25
22:15	1.00	P/U and M/U kelly. Wash and ream down to 549 m. FR= 2000 lts/m - SPP= 2100 psi - WOB= 5/10 kpis - RPM= 130.	REAM	23.25
23:15	0.25	Rack kelly. RIH to 606 m.	TRIP	23.50
23:30	0.50	Sweep hole with 3 m3 of HiVisc pill. Circulate hole clean. FR= 2000 lts/min - SPP= 2100 psi.	CIRC1	24.00

Well Name: AP-225

Days w/o LTA : 105	
Parent Company	Quantity
Total	1

8"3/4, DRILLING

Daily progress	1,660.11
Drilling Hours	13.00
Midnight depth	1,988.2

Date	5/16/2007
Report number	7
Water Depth	
Activity Type & N°	DEV 1

Stop Cards

Total	1

Casing Strings		Formations	
Main Nom OD (in)	Set Depth (ftKB)	Top Depth (ftKB)	Top Depth (TVD) (ftKB)
		3,894.4	3,893.2 Top Avile
		5,301.8	5,300.4 Top Upper Mulichinco
		5,367.5	5,366.0 Top Middle Mulichinco
		5,610.2	5,608.8 Top Lower Mulichinco
		Next : 7" +/- 600 m	

Safety Incidents

Date	Type

Remarks

R1 - Max Overpull 25 Kips. At 88 m observe normal drag.
R2 - L/D 1 x 4 3/4" DC with Box connection damage + 1 x 3 1/2" HW with Pin connection damage.
00:00 - 00:15 - Take Teledrift survey at 601 m - 0.5°.
00:15 - 04:30 - POOH to surface. L/D 9 x 6 1/2" DC + 1 x 8 1/8" Stab + 1 x 6 1/2" Teledrift + 8 3/4" Bit.
04:30 - 06:00 - Prepare to run 7" casing. R/U Weatherford casing equipment.

Mud

Mud Type	Density (lb/ft³)	ECD (lb/ft³)	Mud Vol (%)
Lime mud	9.18	9.60	
OW R...	Solids...	Sand	HGS (%)
6.6	0.1	6.3	
PV OR (cp)	YP OR (l...)	YS Calc (...)	Marsh vi...
15.0	14.0		57.00
Filtrate (mL/30...)	HTHP Filt (mL/3...)	Oil Cutti...	
6.0			
Mf (mL)	Pf (mL)	Pm (mL)	pH
2.50	2.00	11.50	12.5
Gel 0 (lbf...)	Gel 10 (l...)	Ca (mg/L)	Chlor (m...
3	7	200	1,900
Comment			
Vol Add (bbl)	Vol Lost (bbl)	Final Volume (bbl)	
10.1	145.3	479.9	

Safety stocks

Main Stock Des	Unit	Consu...	Stock
Drilling Water	m³	0.0	155.0
Baryte	kg	0.0	15,000.0
Diesel	L	5,640.0	21,160.0

Parameters

BHA No.	Bit Run	TFA (incl Noz) (in²)	Bit and Core Head Inventory	Type	Start (ftKB)	Int Depth (ft)	Drill Time (hrs)	Int ROP (ft/hr)	Cum Depth (ft)	Cum Drill Time (hrs)	WOB (kips)	SPP (psi)	Flow Rate (gpm)	RPM (rpm)	Drill Tq (ft-lbs)	Off Btm Tq (ft-lbs)	PU Str Wt (kips)	SO Str Wt (kips)	FRW (kips)	Bit Dull
1	1	0.65	8 3/4in, Mi 516 PX, JX-2895	Drill Formation	328.1	1,660.11	13.00	127.7	1,988.19	16.00	19.8	2,248.1	528	150						1-1-WT-A-X-1-NO-TD

Drill String Runs

BHA No.	BHA				Date	Type	Weather Conditions				Support Vessels\H...				POB	
1	Smith Mi 516 PX, Bit Sub w/ Float Valve, 6-1/2" Teledrift (1890), 1 x 6-1/2" Drill collar, 8-1/8" Stabilizer (#374), 8 x 6-1/2" Drill collar, XO, 8 x 4-3/4" Drill collar, 4-3/4" Hydraulic Jar (#1400-1359), 3 x 4-3/4" Drill collar, 12 x 3-1/2" HWDP				5/15/2007	Toolbox Meeting	Wave Dir (°)	Wave Per (s)	Wave Ht (ft)						Drg Contractor	
					5/15/2007	Toolbox Meeting									Operator - WS	
					5/16/2007	Toolbox Meeting									Service Cies	
					5/16/2007	Toolbox Meeting									19	
						Supervisor										
						Victor Manuel Barros										



TOTAL Austral

Field :AGUADA PICHANA
Platform :N/A

Daily Drilling Report

Daily Summary :
POOH to surface. Prepare to run casing. RIH 7" casing as per program.
Circulate hole clean. Cement 7" as per program. N/U 7 1/16" BOP Stack.

6:00 am Status :
Prepare to RIH 6 1/8" Bit.

Planned Operation :
RIH 6 1/8" PDC Bit. Drill cement and float equipment. Drill 6 1/8" hole section.

Time Log

Start Time	Dur (hrs)	Comment	Code	Cum Dur (hrs)
00:00	0.25	Take Teledrift survey at TD.	DEVI	0.25
00:15	4.25	Perform flow check. Rack Kelly. Set C.O.M. POOH to surface.....R1	TRIP	4.50
04:30	2.25	Prepare to run 7" casing. R/U Weatherford casing equipment.	CAS	6.75
06:45	0.25	Pre Job Safety Meeting on run 7" casing.	HSE	7.00
07:00	5.00	M/U shoe track. Test float elements. RIH 7" casing as per program to 595.92 m casing shoe.....R2	CAS	12.00
12:00	0.75	M/U 7 1/16" WH + Running Tool + Landing Joint. Set same onto base plate. Run last joint with circulation due to tight hole.....R2	CAS	12.75
12:45	1.25	Circulate hole condition mud. FR= 1100 lts/min - SPP= 600 psi.	CAS	14.00
14:00	0.25	Pre Job Safety Meeting on Cement Job.	HSE	14.25
14:15	1.50	Cement 7" casing as per program. R/D cement equipment.....R3	CEM	15.75
15:45	0.50	L/D Landing Joint + Running Tool. Install test plug onto WH. Condition Rig Floor.	CAS	16.25
16:15	0.50	Pre Job Safety Meeting on N/U BOP Stack.	HSE	16.75
16:45	7.25	N/U 7 1/16" BOP Stack.	BOPASSY	24.00

Drill String Runs

BHA No.	Bit Run	TFA (incl Noz) (in²)	Bit and Core Head Inventory	Type	Start (ftKB)	Int Depth (ft)	Drill Time (hrs)	Int ROP (ft/hr)	Cum Depth (ft)	Cum Drill Time (hrs)	WOB (kips)	SPP (psi)	Flow Rate (gpm)	RPM (rpm)	Drill Tq (ft-lbs)	Off Btm Tq (ft-lbs)	PU Str Wt (kips)	SO Str Wt (kips)	FRW (kips)

Rig :ODE-39, ODE

BOP Test

Type	Last Date	Next Date
BOP's Test		

Survey Data

MD (ftKB)	TVD (ftKB)	Incl (°)	Azm (°)	Branch
				AP-225

WellBore

Expected TD
5,705

Well Name: AP-225

Days w/o LTA : 106

Stop Cards

Parent Company	Quantity
Weatherford	8

8"3/4, CASING & CEMENT

Daily progress	0.00
Drilling Hours	
Midnight depth	1,988.2

Date	5/17/2007
Report number	8
Water Depth	
Activity Type & N°	DEV 1

Safety Incidents

Date	Type

Casing Strings

Main Nom OD (in)	Set Depth (ftKB)	Top Depth (ftKB)	Top Depth (TVD) (ftKB)	Formation Name
7	1,977.3	3,894.4	3,893.2	Top Avile
		5,301.8	5,300.4	Top Upper Mulichinco
		5,367.5	5,366.0	Top Middle Mulichinco
		5,610.2	5,608.8	Top Lower Mulichinco

Remarks

R1 - L/D 9 x 6 1/2" DC + 1 x 8 8/1" Stab + 6 1/2" Teledrift + 8 3/4" PDC Bit.
R2- RIH 7 " casing 23 lbs/ft - N-80 - SEC.
Float Shoe = 602,67 m
Float Collar = 573.17m
PUW = 50 Kips.
SOW = 40 Kips.
R3- Cement job:
Test lines with 500/4000 psi 10 min OK. Pump 30 bbl water spacer. Drop bottom plug. Pump 37.7 bbl Lead Slurry 1.5 sg + 33.1 bbl Tail Slurry 1.9 sg. Drop top plug. Displace with 75 bbl fresh water FR= 7/2 bpm. Final Pressure = 1050 psi. Bump plug with 3000 psi 10 min OK. Bleed off 0.5 bbl. Float equipment OK. Observe cement on surface. No losses.
00:00 - 01:45 - N/U 7 1/16" BOP Stack.
01:45 - 05:15 - Perform BOP function and pressure test.
05:15 - 05:30 - RIH wear bushing. Install pin lock.
05:30 - 06:00 - Condition rig floor. Prepare 4 3/4" BHA.

Mud

Mud Type	Density (...)	ECD (lb/...)	Mud Vol ...
Lime mud	9.01		
OW R...	5.3	0.1	5.0

PV OR (cp)	YP OR (I...)	YS Calc (...)	Marsh vi...
15.0	14.0		50.00

Filtrate (mL/30...)	HTHP Filt (mL/3...)	Oil Cutti...
6.0		

Mf (mL)	Pf (mL)	Pm (mL)	pH
2.50	1.90	11.30	12.5

Gel 0 (lbf...)	Gel 10 (I...)	Ca (mg/L)	Chlor (m...
3	6	200	1,900

Comment

Vol Add (bbl)	Vol Lost (bbl)	Final Volume (bbl)
0.0	133.0	346.9

Safety stocks

Main Stock Des	Unit	Consu...	Stock
Baryte	kg	0.0	15,000.0
Drilling Water	m³	147.0	160.0
Diesel	L	3,380.0	17,780.0

Bit Dull

Bit Dull

Date

Type

Wave Dir (°)

Wave Per (s)

Wave Ht (ft)

Weather Conditions

Wind Spd (kn...)

Wind Dir (°)

Visibility (km)

Current Spee...

Current Dir (°)

Max Var Load...

Roll (°)

Pitch (°)

Heave (ft)

T (low) (°F)

Support Vessels\H...

POB

Vessel Name

Type

Type

Count

Drlg Contractor	22
Operator - WS	4
Service Cies	9

Cumul POB :35



Daily Drilling Report

TOTAL Austral

Field :AGUADA PICHANA
Platform :N/A

Rig :ODE-39, ODE

BOP Test

Type	Last Date	Next Date
BOP's Test	5/18/2007	6/1/2007

Survey Data

MD (ftKB)	TVD (ftKB)	Incl (°)	Azm (°)	Branch
2,299.87	2,299.62	1.00	0.00	AP-225
2,624.67	2,624.38	1.00	0.00	

WellBore

Expected TD
5,705

Daily Summary :
N/U 7 1/16" BOP Stack. Perform function and pressure test. RIH 6 1/8" PDC Bit. Drill out cement and float elements. Displace hole with polinox mud. Take SCR. Drill 6 1/8" hole section to 886 m.

6:00 am Status :
Drilling 6 1/8" hole at 999 m.

Planned Operation :
Drill 6 1/8" hole to TD.

Time Log

Start Time	Dur (hrs)	Comment	Code	Cum Dur (hrs)
00:00	1.75	N/U 7 1/16" BOP Stack.	BOPASSY	1.75
01:45	3.50	Perform BOP pressure and function test.....R1	BOPTEST	5.25
05:15	0.25	RIH wear bushing. Install pin lock.	WHASSY	5.50
05:30	4.75	Condition rig floor. Prepare BHA on pipes racks. RIH to 338 m.	TRIP	10.25
10:15	1.00	M/U circulation head. Circulate through vent lines and poor boy degasser.	CIRC1	11.25
11:15	0.25	Perform Teledrift test, signal ok.	DEVI	11.50
11:30	2.25	RIH to 568 m. P/U and M/U kelly. RIH to 571 m.	TRIP	13.75
13:45	0.25	Perform kick drill. Good drilling crew reaction.	HSE	14.00
14:00	0.50	Drill out cement and float collar to 600 m.	CEMDRL	14.50
14:30	0.50	Displace hole with Polinox Mud.	CIRC1	15.00
15:00	0.25	Drill out cement and float shoe. Wash rat hole to 606 m.	CEMDRL	15.25
15:15	0.25	Take SCR Pump N° 1 y 2.....R2	KCK	15.50
15:30	8.00	Drill 6 1/8" hole section from 606 m to 886 m.	DRL	23.50
23:30	0.50	Cumulative Teledrift survey time.	DEVI	24.00

Parameters

BHA No.	Bit Run	TFA (incl Noz) (in²)	Bit and Core Head Inventory	Type	Start (ftKB)	Int Depth (ft)	Drill Time (hrs)	Int ROP (ft/hr)	Cum Depth (ft)	Cum Drill Time (hrs)	WOB (kips)	SPP (psi)	Flow Rate (gpm)	RPM (rpm)	Drill Tq (ft-lbs)	Off Btm Tq (ft-lbs)	PU Str Wt (kips)	SO Str Wt (kips)	FRW (kips)
2	2	0.38	6 1/8in, Mi 516, JX-2711	Drill Formation	1,988.2	918.64	8.00	114.8	918.64	8.00	15.4	1,479.4	277	150					

Drill String Runs

BHA No.	BHA			
2	Smith Mi 516, Bit Sub w/ FV, 4-3/4" Teledrift (# 2021), 4-3/4" SDC, 5-15/16" Stab (#426), 1 x 4-3/4" DC, 5-15/16" Stab (#466), 17 x 4-3/4" DC, 4-3/4" Hydraulic Jar (#1420-1359), 3 x 4-3/4" DC, 12 x 3-1/2" HWDP, 1 x 3-1/2" DP, DICV, 3-1/2" DP			

Date	Type
5/17/2007	PJSM Cmt
5/17/2007	PJSM
5/18/2007	Toolbox Meeting
5/18/2007	Kick Drill
	Supervisor
	Victor Manuel Barros

Well Name: AP-225

Days w/o LTA : 107

Stop Cards

Parent Company	Quantity
Halliburton	4

6"1/8, DRILLING

Daily progress	918.64
Drilling Hours	8.00
Midnight depth	2,906.8

Date	Report number
5/18/2007	9
Water Depth	Activity Type & N°
	DEV 1

Casing Strings

Main Nom OD (in)	Set Depth (ftKB)	Top Depth (ftKB)	Top Depth (TVD) (ftKB)	Formation Name
7	1,977.3	3,894.4	3,893.2	Top Avile
		5,301.8	5,300.4	Top Upper Mulichinco
		5,367.5	5,366.0	Top Middle Mulichinco
		5,610.2	5,608.8	Top Lower Mulichinco
Next : 4 1/2" +/- 1736 m				

Safety Incidents

Remarks

R1 - Perform BOP Function and Pressure Test :

- Lower Pipe Rams - Upper Pipe Rams and Shear Rams 500/3000 psi 5/10 min. OK.
- Kill line and Choke line valves 500/3000 psi 5/10 min. OK.
- Annular BOP 500/3000 psi 5/10 min. OK.

R2- SCR at 606 m MW 1.08 sg:

Pump # 1.....500 Its/min.....350 psi.
Pump # 1.....700 Its/min.....650 psi.

Pump # 2.....500 Its/min.....350 psi.
Pump # 2.....700 Its/min.....650 psi.

00:00 - 06:00 - Drill 6 1/8" hole section from 886 m to 999 m. Reduce WOB due to deviation tendency.
WOB= 3 Ton - RPM= 150 Tpm - FR= 1050 Its/min - SPP= 1500 psi.

Take Teledrift survey at 906 m - 2°.

Take Teledrift survey at 953 m - 2 1/2°.

Take Teledrift survey at 982 m - 3°.

Mud

Mud Type	Density (...)	ECD (lb/...)	Mud Vol ...
Lime mud	9.01		
OW R...	5.3	0.1	5.0

PV OR (cp)	YP OR (I...)	YS Calc (...)	Marsh vi...
14.0	13.0		50.00

Filtrate (mL/30...)	HTHP Filt (mL/3...)	Oil Cutti...
4.0		

Mf (mL)	Pf (mL)	Pm (mL)	pH
2.50	1.90	11.30	12.5

Gel 0 (lbf...)	Gel 10 (I...)	Ca (mg/L)	Chlor (m...
3	6	200	2,200

Comment

Vol Add (bbl)	Vol Lost (bbl)	Final Volume (bbl)
328.7	37.1	638.5

Safety stocks

Main Stock Des	Unit	Consu...	Stock
Baryte	kg	0.0	15,000.0
Drilling Water	m³	61.0	140.0
Diesel	L	2,660.0	15,120.0

Bit Dull

Bit Dull

Weather Conditions

Wave Dir (°)	Wave Per (s)	Wave Ht (ft)

Support Vessels\H...

Vessel Name	Type	Type	Count
		Drg Contractor	22
		Operator - WS	4
		Service Cies	9

Cumul POB :35



Daily Drilling Report

TOTAL Austral

Field :AGUADA PICHANA
Platform :N/A

Rig :ODE-39, ODE

BOP Test

Type	Last Date	Next Date
BOP's Test	5/18/2007	6/1/2007

Survey Data

MD (ftKB)	TVD (ftKB)	Incl (°)	Azm (°)	Branch
3,284.12	3,283.39	3.00	0.00	AP-225
3,333.33	3,332.53	3.00	0.00	
3,333.33	3,332.53	3.00	0.00	
3,408.79	3,407.92	2.00	0.00	

WellBore

Expected TD	5,705
-------------	-------

Daily Summary :
Drill 6 1/8" hole to 1023 m. Take Totco survey with slick line winch. POOH to surface. Change out PDC Bit. RIH to bottom. Take EDrift survey with slick line winch. Drill 6 1/8" hole to 1066 m.

6:00 am Status :
Drill 6 1/8" hole to 1130 m.

Planned Operation :
Drill 6 1/8" hole to TD.

Time Log

Start Time	Dur (hrs)	Comment	Code	Cum Dur (hrs)
00:00	7.25	Drill 6 1/8" hole section from 886 m to 1023 m.....R1	DRL	7.25
07:15	1.50	Cumulative Teledrift survey time.	DEVI	8.75
08:45	1.50	Circulate hole clean. FR= 1055 lts/min - SPP= 1630 psi. Meanwhile prepare to take Totco survey with slick line winch.	CIRC1	10.25
10:15	0.75	Take Totco survey at 1016 m with negative result, instrument failure.	NSMISC	11.00
11:00	0.50	Circulate hole clean. FR= 1067 lts/min - SPP= 1685 psi. Meanwhile prepare to take Totco survey with slick line winch.	NSMISC	11.50
11:30	1.00	Take Totco survey at 1016 m - 3°.	DEVI	12.50
12:30	3.25	Rack kelly. Drop Totco. Flow check. POOH to surface.	NODEVI	15.75
15:45	0.50	Recover Totco from 1016 m - 3°. Teledrift operator change instrument range from 1° to 7°.	NODEVI	16.25
16:15	4.00	P/U and M/U 6 1/8" Hughes PDC Bit. RIH to bottom.....R2	NODEVI	20.25
20:15	0.25	P/U and M/U kelly. Circulate hole clean. FR= 1065 lts/min - SPP= 1750 psi.	NODEVI	20.50
20:30	0.50	Take EDrift survey at 1016 m -	NODEVI	21.00
21:00	2.75	Drill 6 1/8" hole section from 1023 m to 1066 m.	DRL	23.75
23:45	0.25	Cumulative Teledrift survey time.	DEVI	24.00

Parameters

BHA No.	Bit Run	TFA (incl Noz) (in²)	Bit and Core Head Inventory	Type	Start (ftKB)	Int Depth (ft)	Drill Time (hrs)	Int ROP (ft/hr)	Cum Depth (ft)	Cum Drill Time (hrs)	WOB (kips)	SPP (psi)	Flow Rate (gpm)	RPM (rpm)	Drill Tq (ft-lbs)	Off Btm Tq (ft-lbs)	PU Str Wt (kips)	SO Str Wt (kips)	FRW (kips)
2	2	0.38	6 1/8in, Mi 516, JX-2711	Drill Formation	2,906.8	449.48	7.25	62.0	1,368.11	15.25	6.6	1,631.7	277	150					
3	3	0.38	6 1/8in, HC-505, 7302760	Drill Formation	3,356.3	141.08	2.75	51.3	141.08	2.75	7.9	1,537.4	277	150					

Drill String Runs

BHA No.	BHA					Date	Type	Weather Conditions				Support Vessels\H...				POB	
						5/18/2007	Toolbox Meeting	Wave Dir (°)		Wave Per (s)		Wave Ht (ft)		Vessel Name	Type	Type	Count
2	Smith Mi 516, Bit Sub w/ FV, 4-3/4" Teledrift (# 2021), 4-3/4" SDC, 5-15/16" Stab (#426), 1 x 4-3/4" DC, 5-15/16" Stab (#466), 17 x 4-3/4" DC, 4-3/4" Hydraulic Jar (#1420-1359), 3 x 4-3/4" DC, 12 x 3-1/2" HWDP, 1 x 3-1/2" DP, DICV, 3-1/2" DP					5/18/2007	Kick Drill	Wind Spd (kn...)		Wind Dir (°)		Visibility (km)		Drg Contractor		21	
3	Hughes HC-505, Bit Sub w/ FV, 4-3/4" Teledrift (# 2021), 4-3/4" SDC, 5-15/16" Stab (#426), 1 x 4-3/4" DC, 5-15/16" Stab (#466), 17 x 4-3/4" DC, 4-3/4" Hydraulic Jar (#1420-1359), 3 x 4-3/4" DC, 12 x 3-1/2" HWDP, 1 x 3-1/2" DP, DICV, 3-1/2" DP					5/19/2007	Toolbox Meeting	Current Spee...		Current Dir (°)		Max Var Load...		Operator - WS		4	
						5/19/2007	Toolbox Meeting	Supervisor		Victor Manuel Barros				Service Cies			10
								Roll (°)		Pitch (°)		Heave (ft)		T (low) (°F)		Cumul POB :35	

Well Name: AP-225

Days w/o LTA : 108

6"1/8, DRILLING

Stop Cards

Parent Company	Quantity
Geoservices	2
Others	1
Total	1

Daily progress

590.55
10.00
3,497.4

Date
Report number
Water Depth
Activity Type & N°

5/19/2007
10
DEV 1

Midnight depth

Safety Incidents

Expected TD

5,705

Casing Strings

Formations

Main Nom OD (in)	Set Depth (ftKB)	Top Depth (ftKB)	Top Depth (TVD) (ftKB)	Formation Name
7	1,977.3	3,894.4	3,893.2	Top Avile
		5,301.8	5,300.4	Top Upper Mulichinco
		5,367.5	5,366.0	Top Middle Mulichinco
		5,610.2	5,608.8	Top Lower Mulichinco

Next : 4 1/2" +/- 1736 m

Remarks

R1 - Drill 6 1/8" from 906 m to 1023 m with controled parameters due to deviation tendency.

From 906 m to 953 m WOB= 12 kpis - RPM= 150 Tpm. (Teledrift 906 m - 2°.)
From 953 m to 982 m WOB= 8 kpis - RPM= 150 Tpm. (Teledrift 953 m - 2 1/2°.)
From 982 m to 1004 m WOB= 6 kpis - RPM= 160 Tpm. (Teledrift 982 m - 3°.)
(Teledrift 1001 m - 3°)

R2 - Perform Teledrift test at top of Drill collars, signal ok.

00:00 - 06:00 - Drill 6 1/8" hole section from 1066 m to 1130 m. Control WOB due to deviation tendency.
WOB= 4.5 Ton - RPM= 150 Tpm - FR= 1050 lts/min - SPP= 1580 psi.
Take Teledrift survey at 1068 m - 3°.
Take Teledrift survey at 1096 m - 1°.
Take Teledrift survey at 1124 m - 1°.

Mud

Mud Type	Density (...)	ECD (lb/...)	Mud Vol ...
Lime mud	9.10	9.93	

OW R...	Solids...	Sand	LGS (%)	HGS (%)
	5.9	0.1	5.6	

PV OR (cp)	YP OR (I...)	YS Calc (...)	Marsh vi...
16.0	14.0		55.00

Filtrate (mL/30...)	HTHP Filt (mL/3...	Oil Cutti...
4.0		

Mf (mL)	Pf (mL)	Pm (mL)	pH
2.40	1.90	11.40	12.5

Gel 0 (lbf...)	Gel 10 (I...)	Ca (mg/L)	Chlor (m...
3	9	200	2,200

Comment

Vol Add (bbl)	Vol Lost (bbl)	Final Volume (bbl)
5.7	100.6	543.6

Safety stocks

Main Stock Des	Unit	Consu...	Stock
Baryte	kg	0.0	15,000.0
Drilling Water	m³	25.0	145.0

Diesel	L	3,640.0	11,480.0

Bit Dull

Bit Dull
1-1-WT-A-X-1-NO-BHA



TOTAL Austral

Field :AGUADA PICHANA
Platform :N/A

Daily Drilling Report

Rig :ODE-39, ODE

BOP Test

Type	Last Date	Next Date
BOP's Test	5/18/2007	6/1/2007
PJSM N/D BOP Stack		

Daily Summary :
Drill 6 1/8" to 1530 m. Take Teledrift survey.

6:00 am Status :
Drill 6 1/8" to 1628 m.

Planned Operation :
Drill 6 1/8" hole to TD.

Time Log

Start Time	Dur (hrs)	Comment	Code	Cum Dur (hrs)
00:00	21.75	Drill 6 1/8" hole section from 1066 m to 1530 m.....R1	DRL	21.75
21:45	2.25	Cumulative Teledrift survey time.....R2	DEVI	24.00

Parameters

BHA No.	Bit Run	TFA (incl Noz) (in²)	Bit and Core Head Inventory	Type	Start (ftKB)	Int Depth (ft)	Drill Time (hrs)	Int ROP (ft/hr)	Cum Depth (ft)	Cum Drill Time (hrs)	WOB (kips)	SPP (psi)	Flow Rate (gpm)	RPM (rpm)	Drill Tq (ft-lbs)	Off Btm Tq (ft-lbs)	PU Str Wt (kips)	SO Str Wt (kips)	FRW (kips)
3	3	0.38	6 1/8in, HC-505, 7302760	Drill Formation	3,497.4	1,522.31	21.75	70.0	1,663.39	24.50	17.9	2,146.6	277	150					

Drill String Runs

BHA No.	BHA				Date	Type	Weather Conditions				Support Vessels\H...				POB				
3	Hughes HC-505, Bit Sub w/ FV, 4-3/4" Teledrift (#2021), 4-3/4" SDC, 5-15/16" Stab (#426), 1 x 4-3/4" DC, 5-15/16" Stab (#466), 17 x 4-3/4" DC, 4-3/4" Hydraulic Jar (#1420-1359), 3 x 4-3/4" DC, 12 x 3-1/2" HWDP, 1 x 3-1/2" DP, DICV, 3-1/2" DP	Toolbox Meeting	Toolbox Meeting	Weekly Meeting	Supervisor	Victor Manuel Barros	Wave Dir (°)	Wave Per (s)	Wave Ht (ft)	Wind Spd (kn...)	Wind Dir (°)	Visibility (km)	Current Spee...	Current Dir (°)	Max Var Load...	Vessel Name	Type	Type	Count

Well Name: AP-225

Days w/o LTA : 109

Stop Cards

Parent Company	Quantity
Contractor	1
Halliburton	1
Others	1

6"1/8, DRILLING

Daily progress	1,522.31
Drilling Hours	21.75
Midnight depth	5,019.7

Date	Report number	5/20/2007
Water Depth	11	
Activity Type & N°	DEV 1	

Survey Data

MD (ftKB)	TVD (ftKB)	Incl (°)	Azm (°)
3,937.01	3,935.84	2.00	0.00
4,091.21	4,089.99	1.00	0.00
4,402.89	4,401.62	1.00	0.00
4,717.85	4,716.53	1.00	0.00

WellBore

Branch

AP-225

Expected TD
5,705

Safety Incidents

Date

Type

Remarks

R1 - Drill 6 1/8" hole section from 1066 m to 1130 m. Control WOB due to deviation tendency.
WOB= 4.5 Ton - RPM= 150 Tpm - FR= 1050 lts/min - SPP= 1580 psi.

R2 - Perform Teledrift rotation test at 1469 m, signal ok.

* Perform Weekly Safety Meeting with drilling crew about hands care.

00:00 - 06:00 - Drill 6 1/8" hole section from 1530 m to 1628 m.
Take Teledrift survey at 1535 m - 1°.
Take Teledrift survey at 1630 m - 1°.

Take SCR Pump N° 1 and N° 2 at 1595 m MW 1.12.

Pump # 1.....500 lts/min.....500 psi.
Pump # 1.....700 lts/min.....1100 psi.

Pump # 2.....500 lts/min.....600 psi.
Pump # 2.....700 lts/min.....1050 psi.

Mud

Mud Type	Density (...)	ECD (lb/...)	Mud Vol ...
Lime mud	9.35	10.10	
OW R...	Solids...	Sand	LGS (%) HGS (%)

PV OR (cp)	YP OR (l...	YS Calc (...)	Marsh vi...
17.0	13.0		56.00

Filtrate (mL/30...) HTHP Filt (mL/3...) Oil Cutti...

Mf (mL)	Pf (mL)	Pm (mL)	pH
2.50	1.90	11.40	12.5
Gel 0 (lbf...)	Gel 10 (l...	Ca (mg/L)	Chlor (m...

Comment

Vol Add (bbl)	Vol Lost (bbl)	Final Volume (bbl)
278.6	151.0	671.2

Safety stocks

Main Stock Des	Unit	Consu...	Stock
Baryte	kg	0.0	15,000.0
Drilling Water	m³	60.0	155.0
Diesel	L	4,980.0	17,500.0

Bit Dull

Bit Dull

Cost (USD)

Daily Cost : 37,981
Cumulative Cost : 656,501

Mud Costs

Cost (Loc)
13,360
Cum Field (Loc)
42,757

Date

Type

Toolbox Meeting

Toolbox Meeting

Weekly Meeting

Toolbox Meeting

Supervisor

Victor Manuel Barros

Wave Dir (°)

Wave Per (s)

Wave Ht (ft)

Wind Spd (kn...)

Wind Dir (°)

Visibility (km)

Current Spee...

Current Dir (°)

Max Var Load...

Roll (°)

Pitch (°)

Heave (ft)

T (low) (°F)

Vessel Name

Type

Drg Contractor

Operator - WS

Service Cies

13

Cumul POB :39

Page ...



TOTAL Austral

Field :AGUADA PICHANA
Platform :N/A

Daily Drilling Report

Rig :ODE-39, ODE

BOP Test

Type	Last Date	Next Date
BOP's Test PJSN N/D BOP Stack	5/18/2007	6/1/2007

Daily Summary :
Dill 6 1/8" hole to 1739 m. Wiper trip to casing shoe. RIH to bottom. Circulate hole clean. POOH to 1500 m.

6:00 am Status :
Perform logging Run # 1.

Planned Operation :
POOH to surface. Perform electrical logs.

Survey Data

MD (ftKB)	TVD (ftKB)	Incl (°)	Azm (°)
5,036.09	5,034.72	1.00	0.00
5,347.77	5,346.36	1.00	0.00
5,646.33	5,644.87	1.00	0.00
5,688.98	5,687.51	1.00	0.00

WellBore

Branch

AP-225

Expected TD

5,705

Well Name: AP-225

Days w/o LTA : 110

Stop Cards

Parent Company	Quantity
Contractor	1
Total	1

6"1/8, DRILLING

Daily progress	685.70
Drilling Hours	11.50
Midnight depth	5,705.4

Date	Report number	5/21/2007
Water Depth	12	
Activity Type & N°	DEV 1	

Survey Data

WellBore

Branch

AP-225

Expected TD

5,705

Safety Incidents

Date

Type

Remarks

R1 - Take SCR Pump N° 1 and N° 2 at 1595 m MW 1.12 sg.

Pump # 1.....500 lts/min.....500 psi.

Pump # 1.....700 lts/min.....1100 psi.

Pump # 2.....500 lts/min.....600 psi.

Pump # 2.....700 lts/min.....1050 psi.

R2 - Max Gas peak at Mulichinco formation:

1623 m - 9.09 %.

1691.5 m - 8.64 %.

1739 m - 9.18 %.

R3 - POOH to 1069 m. From 1150 m to 1069 m observe drag and swabbing, Max overpull 15/25 kips. P/U and M/U kelly circulate hole with rotation. FR= 1050 lts/min - SPP= 2100 psi. From 1069 m to 925 m Max overpull 25 kips. From 925 m to casing shoe no drag and swabbing.

00:00 - 03:45 - POOH to surface. Retrieve EDrift survey instrument. Change out Teledrift by short drill collar. (EDrift survey 1721 m - 1°.)

03:45 - 04:00 - Condition rig floor.

04:00 - 04:30 - R/U Schlumberger logging equipment.

04:30 - 04:45 - Pre Job Safety Meeting on Logg Job.

04:45 - 06:00 - Perform electrical logs.

Run # 1 AITH - PEX BHT= 62.22° C.

Cost (USD)

Daily Cost : 28,405
Cumulative Cost : 684,905

Mud Costs

Cost (Loc)

3,784

Cum Field (Loc)

46,540

Mud

Mud Type	Density (...)	ECD (lb/...)	Mud Vol ...
Lime mud	9.35	9.51	
OW R...	Solids...	Sand	LGS (%) HGS (%)
	7.7	0.1	7.3

PV OR (cp)	YP OR (I...)	YS Calc (...)	Marsh vi...
17.0	14.0	52.00	
3.8			

Mf (mL)	Pf (mL)	Pm (mL)	pH
2.50	2.00	11.60	12.5
3	9	200	2,300

Comment

Vol Add (bbl)	Vol Lost (bbl)	Final Volume (bbl)
5.7	108.8	568.1

Safety stocks

Main Stock Des	Unit	Consu...	Stock
Baryte	kg	0.0	15,000.0
Drilling Water	m³	29.0	148.0
Diesel	L	5,040.0	12,460.0

Bit Dull

Bit Dull

Parameters

BHA No.	Bit Run	TFA (incl Noz) (in²)	Bit and Core Head Inventory	Type	Start (ftKB)	Int Depth (ft)	Drill Time (hrs)	Int ROP (ft/hr)	Cum Depth (ft)	Cum Drill Time (hrs)	WOB (kips)	SPP (psi)	Flow Rate (gpm)	RPM (rpm)	Drill Tq (ft-lbs)	Off Btm Tq (ft-lbs)	PU Str Wt (kips)	SO Str Wt (kips)	FRW (kips)
3	3	0.38	6 1/8in, HC-505, 7302760	Drill Formation	5,019.7	685.70	11.50	59.6	2,349.08	36.00	17.9	2,146.6	277	150					

Drill String Runs

BHA No.	BHA						
3	Hughes HC-505, Bit Sub w/ FV, 4-3/4" Teledrift (#2021), 4-3/4" SDC, 5-15/16" Stab (#426), 1 x 4-3/4" DC, 5-15/16" Stab (#466), 17 x 4-3/4" DC, 4-3/4" Hydraulic Jar (#1420-1359), 3 x 4-3/4" DC, 12 x 3-1/2" HWDP, 1 x 3-1/2" DP, DICV, 3-1/2" DP						

Date

Type

Supervisor

Victor Manuel Barros

Weather Conditions

Wave Dir (°)

Wave Per (s)

Wave Ht (ft)

Wind Spd (kn...)

Wind Dir (°)

Visibility (km)

Current Spee...

Current Dir (°)

Max Var Load...

Roll (°)

Pitch (°)

Heave (ft)

T (low) (°F)

Support Vessels\H...

POB

Vessel Name

Type

Type

Count

Drlg Contractor

Operator - WS

Service Cies

15

Cumul POB :42



TOTAL Austral

Field :AGUADA PICHANA
Platform :N/A

Daily Drilling Report

Rig :ODE-39, ODE

BOP Test

Type	Last Date	Next Date
BOP's Test	5/18/2007	6/1/2007

PJSN N/D BOP Stack

Survey Data

MD (ftKB)	TVD (ftKB)	Incl (°)	Azm (°)	Branch
				AP-225

WellBore

Expected TD
5,705

Daily Summary :
POOH to surface. Schlumberger perform electrical logging. RIH used PDC Bit to 925 m.

6:00 am Status :
POOH L/D Drill String to 992 m.

Planned Operation :
RIH 4 1/2" Tubing as per program.

Time Log

Start Time	Dur (hrs)	Comment	Code	Cum Dur (hrs)
00:00	4.00	POOH to surface.....R1	TRIP	4.00
04:00	0.25	Pre Job Safety Meeting on Log Job.	HSE	4.25
04:15	17.50	R/U Logging equipment. Schlumberger perform electrical logging. R/D Logging equipment. Run # 1 AITH - PEX BHT = 62.22 ° C. Run # 2 DSI - GR Run # 3 CMR - GR Run # 4 MDT - GR.....R2	ELOG	21.75
21:45	0.25	Pre Job Safety Meeting.	HSE	22.00
22:00	2.00	P/U and M/U used PDC Bit. RIH to 925 m.	TRIP	24.00

Parameters

BHA No.	Bit Run	TFA (incl Noz) (in²)	Bit and Core Head Inventory	Type	Start (ftKB)	Int Depth (ft)	Drill Time (hrs)	Int ROP (ft/hr)	Cum Depth (ft)	Cum Drill Time (hrs)	WOB (kips)	SPP (psi)	Flow Rate (gpm)	RPM (rpm)	Drill Tq (ft-lbs)	Off Btm Tq (ft-lbs)	PU Str Wt (kips)	SO Str Wt (kips)	FRW (kips)
3	3	0.38	6 1/8in, HC-505, 7302760	Drill Formation	5,705.4	0.00			2,349.08	36.00									

Drill String Runs

BHA No.	BHA					Date	Type	Weather Conditions				Support Vessels\H...				POB
3	Hughes HC-505, Bit Sub w/ FV, 4-3/4" Teledrift (#2021), 4-3/4" SDC, 5-15/16" Stab (#426), 1 x 4-3/4" DC, 5-15/16" Stab (#466), 17 x 4-3/4" DC, 4-3/4" Hydraulic Jar (#1420-1359), 3 x 4-3/4" DC, 12 x 3-1/2" HWDP, 1 x 3-1/2" DP, DICV, 3-1/2" DP					5/21/2007	Toolbox Meeting	Wave Dir (°)	Wave Per (s)	Wave Ht (ft)						
						5/22/2007	PJSN Log Job									
						5/22/2007	Toolbox Meeting	Wind Spd (kn)	Wind Dir (°)	Visibility (km)						
						5/22/2007	Toolbox Meeting	Current Spee...	Current Dir (°)	Max Var Load...						
							Supervisor	Roll (°)	Pitch (°)	Heave (ft)	T (low) (°F)					
							Victor Manuel Barros									

Well Name: AP-225

Days w/o LTA : 111

Stop Cards

Parent Company	Quantity
Contractor	1

Schlumberger

6"1/8, DRILLING

Daily progress	0.00
Midnight depth	5,705.4

Date	Report number
5/22/2007	13
Water Depth	Activity Type & N°
	DEV 1

Casing Strings

Formations

Main Nom OD (in)	Set Depth (ftKB)	Top Depth (ftKB)	Top Depth (TVD) (ftKB)	Formation Name
7	1,977.3	3,894.4	3,893.2	Top Avile
		5,301.8	5,300.4	Top Upper Mulichinco
		5,367.5	5,366.0	Top Middle Mulichinco
		5,610.2	5,608.8	Top Lower Mulichinco

Remarks

R1 - Retrieve EDrift survey instrument. Change out Teledrift by short drill collar. (EDrift survey 1721 m - 1°.) Condition rig floor.

R2 - Perform 22 # pressure points.

Min Formation Pressure = 0.812 EMW - 1658.50 m.

Max Formation Pressure = 1.024 EMW - 1697.40 m.

00:00 - 01:45 - RIH to 1717 m. Wash down to 1739 m.

01:45 - 02:45 - Sweep hole with 3 m3 of HiVisc pill. Circulate hole clean FR= 1050 lts/min - SPP= 2080 psi - BUG= 0.45 %.

02:45 - 03:00 - Pre Job Safety Meeting.

03:00 - 06:00 - POOH L/D drill string from 1739 m to 992 m.

Mud

Mud Type	Density (...)	ECD (lb/...)	Mud Vol ...
Lime mud	9.35		

OW R...	Solids...	Sand	LGS (%)	HGS (%)
7.8	0.1		7.5	

PV OR (cp)	YP OR (I...)	YS Calc (...)	Marsh vi...
17.0	14.0		53.00

Filtrate (mL/30...)	HTHP Filt (mL/3...)	Oil Cutti...
3.8		

Mf (mL)	Pf (mL)	Pm (mL)	pH
2.50	1.90	11.30	12.5

Gel 0 (lbf...)	Gel 10 (I...)	Ca (mg/L)	Chlor (m...
3	9	220	2,200

Comment	Final Volume (bbl)
	0.0 124.7 443.4

Safety stocks

Main Stock Des	Unit	Consu...	Stock
Baryte	kg	0.0	15,000.0
Drilling Water	m³	79.0	160.0
Diesel	L	2,100.0	10,360.0

Bit Dull

Bit Dull

Cumul POB :42



TOTAL Austral

Field :AGUADA PICHANA
Platform :N/A

Daily Drilling Report

Rig :ODE-39, ODE

BOP Test

Type	Last Date	Next Date
BOP's Test	5/18/2007	6/1/2007
PJSM N/D BOP Stack		

Survey Data

MD (ftKB)	TVD (ftKB)	Incl (°)	Azm (°)	Branch
				AP-225

WellBore

Expected TD
5,705

Daily Summary :
RIH 6 1/8" PDC Bit to bottom. Circulate hole clean. POOH L/D drill string. Wash and flush BOP + WH. RIH 4 1/2" tubing to 1095 m.

6:00 am Status :
Circulate condition mud.

Planned Operation :
Cement 4 1/2" tubing as per program.

Time Log

Start Time	Dur (hrs)	Comment	Code	Cum Dur (hrs)
00:00	1.75	RIH to 1717 m. Wash down to 1739 m.	TRIP	1.75
01:45	1.00	Sweep hole with 3 m3 of HiVisc pill. Circulate hole clean. FR= 1050 lts/min - SPP= 2080 psi - BUG= 0.45 %.	CIRC1	2.75
02:45	0.25	Pre Job Safety Meeting.	HSE	3.00
03:00	10.00	Perform flow check. Rack kelly. Set C.O.M. POOH to surface L/D drill string.....	R1	13.00
13:00	0.75	Retrieve wear bushing. M/U washing tool. Wash and Flush 7 1/16" BOP Stack + Well Head.	WHASSY	13.75
13:45	0.25	Perform Tubing Hanger dummy run.....R2	CAS	14.00
14:00	1.25	Prepare to run 4 1/2" Tubing. R/U Weatherford Tubing equipment.	CAS	15.25
15:15	0.25	Pre Job Safety Meeting on run 4 1/2" tubing.	HSE	15.50
15:30	8.50	M/U shoe track. Test float elements. RIH 4 1/2" Tubing as per program to 1095 m.....R3	CAS	24.00

Well Name: AP-225

Days w/o LTA : 112

Stop Cards

Parent Company	Quantity
Others	1
Total	1

6"1/8, CASING & CEMENT

Daily progress	0.00
Drilling Hours	
Midnight depth	5,705.4

Date Report number	5/23/2007 14
Water Depth	
Activity Type & N°	DEV 1

Survey Data

WellBore

Safety Incidents

Date	Type

Casing Strings

Formations

Main Nom OD (in)	Set Depth (ftKB)	Top Depth (ftKB)	Top Depth (TVD) (ftKB)	Formation Name
7	1,977.3	3,894.4	3,893.2	Top Avile
4 1/2	5,695.8	5,301.8	5,300.4	Top Upper Mulichinco
		5,367.5	5,366.0	Top Middle Mulichinco
		5,610.2	5,608.8	Top Lower Mulichinco

Next : 4 1/2" +/- 1736 m

Remarks

R1 - Perform flow check at casing shoe and top of BHA.

R2 - Stick Up 0.96 m.

R3 - Fill up tubing string and break circulation at :

603 m - FR= 800 lts/min - SPP= 230 psi - PUW= 27 kips - SOW= 25 kips.

1047 m - FR= 800 lts/min - SPP= 380 psi - PUW= 40 kips - SOW= 35 kips.

00:00 - 02:30 - RIH 4 1/2" Tubing to 1606 m.

02:30 - 02:45 - Fill up string and break circulation at 1606 m - FR= 800 lts/min -

SPP= 750 psi - PUW= 60 kips - SOW= 55 kips.

02:45 - 03:30 - RIH 4 1/2" Tubing to 1725 m.

03:30 - 04:00 - P/U and M/U Tubing Hanger + Running Tool. Set Tubing Hanger onto WellHead

PUW= 65 kips

SOW= 55 kips

04:00 - 06:00 - Circulate hole condition mud. FR= 913 lts/min - SPP= 1170 psi.

Mud

Mud Type	Density (...)	ECD (lb/...)	Mud Vol ...
Lime mud	9.35		
OW R...	Solids...	Sand	LGS (%) HGS (%)
	7.7	0.1	7.3 0.1
PV OR (cp)	YP OR (I...)	YS Calc (...)	Marsh vi... 51.00
17.0	13.0		
Filtrate (mL/30...)	HTHP Filt (mL/3...)		
3.8			
Mf (mL)	Pf (mL)	Pm (mL)	pH
2.50	2.00	11.40	12.5
Gel 10 (lbf...)	Gel 10 (I...)	Ca (mg/L)	Chlor (m... 2,200
3	9	200	
Comment			

Vol Add (bbl)	Vol Lost (bbl)	Final Volume (bbl)
0.0	21.4	422.0

Safety stocks

Main Stock Des	Unit	Consu...	Stock
Baryte	kg	0.0	15,000.0
Drilling Water	m³	30.0	160.0
Diesel	L	2,800.0	7,560.0

Bit Dull

Bit Dull

1-2-WT-N-X-1-ER-TD

Cost (USD)

Daily Cost : 324,155
Cumulative Cost : 1,106,002

Mud Costs

Cost (Loc)
731
Cum Field (Loc)
49,567

Parameters

BHA No.	Bit Run	TFA (incl Noz) (in²)	Bit and Core Head Inventory	Type	Start (ftKB)	Int Depth (ft)	Drill Time (hrs)	Int ROP (ft/hr)	Cum Depth (ft)	Cum Drill Time (hrs)	WOB (kips)	SPP (psi)	Flow Rate (gpm)	RPM (rpm)	Drill Tq (ft-lbs)	Off Btm Tq (ft-lbs)	PU Str Wt (kips)	SO Str Wt (kips)	FRW (kips)
3	3	0.38	6 1/8in, HC-505, 7302760			5,705.4	0.00		2,349.08	36.00									

Drill String Runs

BHA										Date	Type	Weather Conditions						Support Vessels\H...			POB	
										Wave Dir (°)	Wave Per (s)	Wave Ht (ft)							Vessel Name	Type	Type	Count
3 Hughes HC-505, Bit Sub w/ FV, 4-3/4" Teledrift (#2021), 4-3/4" SDC, 5-15/16" Stab (#426), 1 x 4-3/4" DC, 5-15/16" Stab (#466), 17 x 4-3/4" DC, 4-3/4" Hydraulic Jar (#1420-1359), 3 x 4-3/4" DC, 12 x 3-1/2" HWDP, 1 x 3-1/2" DP, DICV, 3-1/2" DP										5/22/2007	Toolbox Meeting										Drlg Contractor	
										5/23/2007	Pre-Job Meeting										Operator - WS	
										5/23/2007	PJSM Run 4 1/2" Tbg										Service Cies	
										5/23/2007	PJSM Run 4 1/2" Tbg										31	
											Supervisor											
											Victor Manuel Barros											



TOTAL Austral

Field :AGUADA PICHANA
Platform :N/A

Daily Drilling Report

Daily Summary :
RIH 4 1/2" Tubing as per program. Set Tbg Hanger onto WellHead. Circulate hole condition mud. Cement 4 1/2" Tbg as per program. Wash and flush BOP + WH. Install Pack off bushing on tubing hanger. Set TWCV onto tubing hanger. N/D 7 1/16" BOP. N/U X-Mass Tree.

6:00 am Status :
Condition rig for moving.

Planned Operation :
R/D and Move to AP-226.

Time Log

Start Time	Dur (hrs)	Comment	Code	Cum Dur (hrs)
00:00	3.50	RIH 4 1/2" Tubing to 1725 m.....R1	CAS	3.50
03:30	0.50	P/U and M/U Tubing Hanger + Running Tool. Set Tubing Hanger onto WellHead.....R2	CAS	4.00
04:00	2.25	M/U circulation head. Circulate hole condition mud prior cement job. FR= 913 lts/min - SPP= 1170 psi.....R3	CAS	6.25
06:15	0.25	Pre Job Safety Meeting on Cement Job.	HSE	6.50
06:30	0.25	Perform pressure test cement lines with 500/5000 psi 5/10 min.	CEM	6.75
06:45	1.00	Circulate hole meanwhile mix cement slurries.	CEM	7.75
07:45	2.25	Cement 4 1/2" Tubing as per program.....R4	CEM	10.00
10:00	1.00	R/D Cement equipment.	CEM	11.00
11:00	2.00	L/D running tool + landing joint. P/U and M/U washing tool. Wash and flush WellHead + BOP Stack. L/D washing tool. M/U Pack off bushing + running tool. Set same on tubing hanger.....R5	WHASSY	13.00
13:00	0.75	R/U Geoservice slick line equipment. Install TWCV onto tubing hanger. R/D slick line equipment.	SLICK	13.75
13:45	0.25	Pre Job Safety Meeting on N/D BOP.	HSE	14.00
14:00	4.00	N/D 7 1/16" BOP Stack.	BOPASSY	18.00
18:00	2.00	N/U X-Mass tree. Perform pressure test.....R6	XTASSY	20.00
End of Well AP-225. Rig move to AP-226. Distance between locations 14 Km.				

Parameters

BHA No.	Bit Run	TFA (incl Noz) (in²)	Bit and Core Head Inventory	Type	Start (ftKB)	Int Depth (ft)	Drill Time (hrs)	Int ROP (ft/hr)	Cum Depth (ft)	Cum Drill Time (hrs)	WOB (kips)	SPP (psi)	Flow Rate (gpm)	RPM (rpm)	Drill Tq (ft-lbs)	Off Btm Tq (ft-lbs)	PU Str Wt (kips)	SO Str Wt (kips)	FRW (kips)

Drill String Runs

BHA No.	BHA

Date	Type
5/23/2007	PJSM Run 4 1/2" Tbg
5/23/2007	PJSM Run 4 1/2" Tbg
5/24/2007	PJSM Cement Job
5/24/2007	PJSM N/D BOP Stack
	Supervisor
	Victor Manuel Barros

Page ...

Well Name: AP-225

Days w/o LTA : 113		6"1/8, CASING & CEMENT		Date
Stop Cards		Daily progress		Report number
Parent Company		0.00		15
Weatherford		Midnight depth		DEV 1
		5,705.4		

Casing Strings		Formations		
Main Nom OD (in)	Set Depth (ftKB)	Top Depth (ftKB)	Top Depth (TVD) (ftKB)	Formation Name
7	1,977.3	3,894.4	3,893.2	Top Avile
4 1/2	5,695.8	5,301.8	5,300.4	Top Upper Mulichinco
		5,367.5	5,366.0	Top Middle Mulichinco
		5,610.2	5,608.8	Top Lower Mulichinco
		Next :		

Remarks

R1 - Fill up tubing string and break circulation at :
1606 m - FR= 800 lts/min - SPP= 750 psi - PUW= 60 kips - SOW= 55 kips.
R2 - RIH 4 1/2" Tubing 10.5 # - CR13 - SEC - L80. Float Shoe= 1736.07 m - Float Collar= 1716.59 m. PUW= 65 kips - SOW= 55 kips.
R3 - Mud Rheology before cement job VP= 17 YP= 12. Meanwhile R/D Weatherford Tubing equipment.R/U Halliburton cement equipment.
R4 - Pump 20 bbl Mud Flush Spacer 1.02 sg. Pump 40 bbl Tuned Spacer 1.2 sg. Pump 35 bbl Mud Flush Spacer 1.02 sg. Pump 30 bbl Super Flush 101 1.2 sg. (Bump Calibration Plug with 91.7 bbl - Get to 2600 psi - 10 min, Increase to 3100 psi - 5 min, ok. Shear rupt disc with 3200 psi.) Drop bottom Plug. Pump 74.5 bbl Lead Slurry 1.15 sg + 14 bbl Tail Slurry 1.9 sg. Flush lines until circulate clean. Drop Top Plug. Displace with 90.4 bbl 2 % KCL filtered Brine. Final Pressure 1090 psi. Bump Plug 1700 psi . Hold 2 min. Bleed off 0.5 bbl. Float equipments OK. No losses.
R5 - Perform pressure test 500/5000 psi - 10 min.
R6 - Perform pressure test:
Ring Gasket.....500/5000 psi - 10 min .
Metal Seal.....500/5000 psi - 10 min .
* Well Cost Updated.

Cost (USD) Daily Cost : 72,871 Cumulative Cost : 1,178,873

Mud Costs	
Cost (Loc)	1,904
Cum Field (Loc)	51,471

Mud

Mud Type	Density (...)	ECD (lb/...)	Mud Vol ...
Lime mud	9.35		
OW R...	Solids...	Sand	LGS (%) HGS (%)
	7.7	0.1	7.3 0.1
PV OR (cp)	YP OR (I...)	YS Calc (...)	Marsh vi... 50.00
17.0	12.0		
Filtrate (mL/30...)	HTHP Filt (mL/3...		
3.8			
Mf (mL)	Pf (mL)	Pm (mL)	pH
2.50	2.00	11.50	12.5
Gel 0 (lbf...)	Gel 10 (I...)	Ca (mg/L)	Chlor (m...
3	8	200	2,200

Comment

Vol Add (bbl)	Vol Lost (bbl)	Final Volume (bbl)
0.0	422.0	0.0

Safety stocks

Main Stock Des	Unit	Consu...	Stock
Baryte	kg	0.0	15,000.0
Drilling Water	m³	60.0	100.0
Diesel	L	2,380.0	5,180.0

Bit Dull

Bit Dull

Vessel Name	Type	Type	Count
		Drg Contractor	26
		Operator - WS	3
		Service Cies	8
			Cumul POB :37